



3 ft x 3 ft square

SURFACE GRADE

Subbase fill

Native soil

Native Backfill

Pre-mix concrete

- Approximately 4 ft

Abandonment data :

Well diameter = 2 in

Boring diameter = 6 in

Sacks of cement used = 15

Gallons of cement pumped = 201

Time to fill = 1/2 hr

Blank casing interval = 0 - 34 ft

Screen Interval = 34 - 86 1/2 ft

**SCHEMATIC B
MONITORING WELL (B-6)
ABANDONMENT**



← neat cement

← sand pack not influenced by cement = 23 ft

← bentonite seal = 2 ft

← Interval between bentonite and top of screen = 1 ft

← Estimated radius of influence of pumped cement = 3.98 in

(no scale)

Total Depth = 86 1/2 ft

