



3 ft x 3 ft square

SURFACE GRADE

Subbase fill

Native soil

Native Backfill

Pre-mix concrete & boulder

- Approximately 4 ft

Abandonment data :

Well diameter = 10 in

Boring diameter = 12 in

Sacks of cement used = 44

Gallons of cement pumped = 594

Time to fill = 1½ hrs

Blank casing interval = 0 - 46 ft

Screen Interval = 46 - 86 ft

**SCHEMATIC K
RECOVERY WELL (R-2)
ABANDONMENT**



← neat cement

← sand pack not influenced by cement = 38 ft

← bentonite seal = 2 ft

← Interval between bentonite and top of screen = 2 ft

← Estimated radius of influence of pumped cement = 7.82 in

(no scale)

Total Depth = 86 ft

