


OFFICE USE ONLY  
 Log No. 34114  
 Permit No. \_\_\_\_\_  
 Basin 107  
  
 NOTICE OF INTENT NO. 7598

**WELL DRILLER'S REPORT**  
 Please complete this form in its entirety

PRINT OR TYPE ONLY

1. OWNER Kathy Cauldin ADDRESS AT WELL LOCATION LI Pineda  
 MAILING ADDRESS LI Pineda  
Washington, NV  
 2. LOCATION NW 1/4 NW 1/4 Sec 10 T 11 N/S R. 23 E County \_\_\_\_\_  
 PERMIT NO. \_\_\_\_\_ Issued by Water Resources \_\_\_\_\_ Parcel No. \_\_\_\_\_  
9 Subdivision Name Valley View Ranches

3. TYPE OF WORK  
 New Well  Recondition   
 Deepen  Other   
 4. PROPOSED USE  
 Domestic  Irrigation  Test   
 Municipal  Industrial  Stock   
 5. TYPE WELL  
 Cable  Rotary   
 Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Top Soil	No	1	3	<del>3</del>
Decomposed Granite	NO	3	80	<del>77</del>
Med Hard granite	NO	80	105	<del>25</del>
Hard granite	NO	105	190	<del>85</del>
Soft granite	yes	190	205	15
Hard granite	No	205	227	32
Soft granite	yes	227	247	10
Hard granite	No	247	267	20
Soft granite	yes	267	277	11
Hard granite	No	277	290	12

8. WELL CONSTRUCTION  
 Diameter 12" inches Total depth 290 feet  
 \_\_\_\_\_ inches  
 \_\_\_\_\_ inches  
 Casing record 8"  
 Weight per foot \_\_\_\_\_ Thickness 18.8  

Diameter	From	To
<u>8"</u> inches	<u>71</u> feet	<u>290</u> feet
_____ inches	_____ feet	_____ feet
_____ inches	_____ feet	_____ feet
_____ inches	_____ feet	_____ feet
_____ inches	_____ feet	_____ feet
_____ inches	_____ feet	_____ feet

 Surface seal: Yes  No  Type Cement  
 Depth of seal 20' feet  
 Gravel packed: Yes  No   
 Gravel packed from 70 feet to 290 feet  
 Perforations:  
 Type perforation Teich  
 Size perforation 3/2 0x 6"  
 From 210 feet to 250 feet  
 From 270 feet to 290 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

90 AUG 14 10:31  
 STATE ENGINEERS

Date started July 25, 1990  
 Date completed July 31, 1990

7. WELL TEST DATA

Pump RPM	G.P.M.	Draw Down	After Hours
	<u>35 L</u>	<u>20</u>	<u>2</u>
	<u>Blown By Air</u>	<u>lift</u>	

BAILER TEST

G.P.M.	Draw down	feet	hours
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

9. WATER LEVEL  
 Static water level 180 feet below land surface  
 Flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature 60.0 °F Quality good

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name FLORIAN Contractor  
 Address PO Box 1000 Contractor  
 Nevada contractor's license number issued by the State Contractor's Board \_\_\_\_\_  
 Nevada contractor's driller's number issued by the Division of Water Resources \_\_\_\_\_  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 718  
 Signed \_\_\_\_\_ By driller performing actual drilling on site or contractor  
 Date \_\_\_\_\_