

OFFICE USE ONLY
 Log No. 34210
 Permit No. _____
 Basin 722a

I

WELL DRILLER'S REPORT
 Please complete this form in its entirety

NOTICE OF INTENT NO. 10523

PRINT OR TYPE ONLY

1. OWNER Joe Suter Construction Company ADDRESS AT WELL LOCATION 9954 Old 395
 MAILING ADDRESS P.O. Box 3000
Truckee, Ca 95734

2. LOCATION SE 1/4 NE 1/4 Sec. 7 T. 20 N/S R. 19 E Washoe County
 PERMIT NO. 48745 / 71560 Issued by Water Resources Parcel No. _____ Subdivision Name _____

3. TYPE OF WORK New Well <input checked="" type="checkbox"/> Recondition <input type="checkbox"/> Deepen <input type="checkbox"/> Other <input type="checkbox"/>	4. PROPOSED USE Domestic <input type="checkbox"/> Irrigation <input type="checkbox"/> Test <input type="checkbox"/> Municipal <input type="checkbox"/> Industrial <input checked="" type="checkbox"/> Stock <input type="checkbox"/>	5. TYPE WELL Cable <input type="checkbox"/> Rotary <input checked="" type="checkbox"/> Other <input type="checkbox"/>
--	--	---

6. LITHOLOGIC LOG				
Material	Water Strata	From	To	Thick-ness
Broken rock-clay-sand-silt		0	40	40
Clay-broken rock-sm. sand-gravels		40	200	160
Yellow brown clay(90-95%)-broken rock chips(5-10%)		200	300	100
Layers of sm. gravels (50%)-layers of yellow brown clay(50%)		300	402	102
<u>N 39.617748</u>				
<u>W 119.886410 NAD83</u>				
<div style="writing-mode: vertical-rl; transform: rotate(180deg);"> 90 SEP 11 11:08 AM RECEIVED STATE ENGINEERS OF NEV. </div>				
<u>N 39.617634</u>				
<u>W 119.885381 NAD83</u>				

8. WELL CONSTRUCTION

Diameter 6 inches Total depth 402 feet

Casing record 6" x .188 wall
 Weight per foot 12.89 Thickness .188

Diameter	From	To
<u>6</u> inches	<u>+1</u> feet	<u>402</u> feet
_____ inches	_____ feet	_____ feet
_____ inches	_____ feet	_____ feet
_____ inches	_____ feet	_____ feet
_____ inches	_____ feet	_____ feet
_____ inches	_____ feet	_____ feet

Surface seal: Yes No Type Cement grout
 Depth of seal 50 feet
 Gravel packed: Yes No
 Gravel packed from 50 feet to 402 feet

Perforations:
 Type perforation Mill slot
 Size perforation .100 x 3"
 From 202 feet to 402 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Date started 8-20, 19.90
 Date completed 8-24, 19.90

7. WELL TEST DATA			
Pump RPM	G.P.M.	Draw Down	After Hours Pump

BAILER TEST

G.P.M. _____ Draw down _____ feet _____ hours
 G.P.M. _____ Draw down _____ feet _____ hours
 G.P.M. _____ Draw down _____ feet _____ hours

9. WATER LEVEL

Static water level 39 feet below land surface
 Flow 6 - 8 G.P.M. P.S.I.
 Water temperature cold °F Quality poor

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Sargent Irrigation Company Contractor
 Address 9955 N. Virginia Street
Reno, NV 89506 Contractor
 Nevada contractor's license number issued by the State Contractor's Board 21246
 Nevada contractor's driller's number issued by the Division of Water Resources 1391
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1540
 Signed M. Menck White
 By driller performing actual drilling on site or contractor
 Date 24 August 1990