

WELL DRILLER'S REPORT

Please complete this form in its entirety

NOTICE OF INTENT NO. 11926

PRINT OR TYPE ONLY

1. OWNER Spring Creek Utility ADDRESS AT WELL LOCATION  
 MAILING ADDRESS Summit Engineering Corp. Spring Creek Utility Co.  
1285 E Spring Creek Parkway, Suite 899, Reno, NV 89502  
 2. LOCATION NE 1/4 SW 1/4 Sec. 33T, 34 N/S R. 56, E County  
 PERMIT NO. M10-275 Parcel No. Tract 2nd parcel Subdivision Name Spring Creek  
Issued by Water Resources

3. TYPE OF WORK  
 New Well  Recondition   
 Deepen  Other

4. PROPOSED USE Monitor Well TYPE WELL  
 Domestic  Irrigation  Test  Cable  Rotary   
 Municipal  Industrial  Stock  Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Medium grained silty sand (50%)</u>	<u>none</u>	<u>0</u>	<u>23</u>	<u>23</u>
<u>low to medium plastic silty clay (60%)</u>	<u>none</u>	<u>23</u>	<u>31</u>	<u>11</u>
<u>fine to medium grained silty sand (50%)</u>	<u>none</u>	<u>31</u>	<u>50</u>	<u>20</u>
<u>low to medium plastic silty clay (60%)</u>	<u>none</u>	<u>50</u>	<u>60</u>	<u>10</u>
<u>fine grained silty sand (50%)</u>	<u>none</u>	<u>60</u>	<u>60</u>	<u>0</u>

Dry Hole

1990 JUL 23 AM 11:27  
STATE ENGINEERS

8. WELL CONSTRUCTION  
 Diameter 6 inches Total depth 60 feet  
 \_\_\_\_\_ inches  
 \_\_\_\_\_ inches  
 Casing record \_\_\_\_\_  
 Weight per foot DVC Thickness sch 40  
 Diameter From To  
2 inches 0 feet 60 feet  
 \_\_\_\_\_ inches \_\_\_\_\_ feet \_\_\_\_\_ feet  
 Surface seal: Yes  No  Type Concrete + bentonite  
 Depth of seal 17 feet  
 Gravel packed: Yes  No   
 Gravel packed from 17 feet to 60 feet  
 Perforations:  
 Type perforation slotted  
 Size perforation 1.18 mm  
 From 20 feet to 50 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Date started 7/16/90, 19\_\_\_\_  
 Date completed 7/16/90, 19\_\_\_\_

7. WELL TEST DATA

Pump RPM	G.P.M.	Draw Down	After Hours Pump
<u>21</u>			
<u>21</u>			
<u>21</u>			

1990 STATE ENGINEERS

BAILER TEST

G.P.M.	Draw down	feet	hours
_____	_____	_____	_____
_____	_____	_____	_____
_____	_____	_____	_____

9. WATER LEVEL  
 Static water level Dry Hole feet below land surface  
 Flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name AUSTIN CORP Contractor  
 Address Bix 894 ELK, Nev Contractor  
 Nevada contractor's license number issued by the State Contractor's Board 0021754  
 Nevada contractor's driller's number issued by the Division of Water Resources 1673  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1673  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 7-20-90