

Log No. 35428  
 Permit No. \_\_\_\_\_  
 Basin \_\_\_\_\_

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 8020

1. OWNER John Perch ADDRESS AT WELL LOCATION Las Casitas  
 MAILING ADDRESS \_\_\_\_\_  
 2. LOCATION NW 1/4 SE 1/4 Sec 14 T. 21s. N/S R. 53 E Nye County  
 PERMIT NO. N/A Issued by Water Resources Parcel No. 44-651-06 Subdivision Name Las Casitas Ranchos Lot 7 Blk. 1

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
clay		0'	3'	3'
caliche		3'	5'	2'
clay		5'	10'	5'
caliche		10'	12'	2'
clay		12'	18'	6'
caliche		18'	21'	3'
clay		21'	25'	4'
caliche		25'	28'	3'
clay		28'	45'	17'
caliche		45'	50'	5'
clay		50'	61'	11'
caliche	WB	61'	65'	4'
clay		65'	74'	9'
caliche	WB	74'	81'	7'
clay		81'	89'	8'
caliche	WB	89'	102'	13'
clay		102'	118'	16'
caliche	WB	118'	120'	2'
clay		120'	130'	10'
caliche	WB	130'	134'	4'
clay		134'	140'	6'

8. WELL CONSTRUCTION  
 Depth Drilled 140' Feet Depth Cased 140' Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 12 1/2 Inches To 140' Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 CASING SCHEDULE  

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	16.94	.188	0'	140'

 Perforations:  
 Type perforation factory sawcut  
 Size perforation 1/8 x 3  
 From 140 feet to 120 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50'  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 140' feet to 50' feet

RECEIVED

JUL 09 1991

Div. of Water Resources  
 Branch Office - Las Vegas, NV

Date started 6-14 1991  
 Date completed 6-17 1991

7. WELL TEST DATA

TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			
G.P.M.	Draw Down (Feet Below Static)	Time (Hours)	

9. WATER LEVEL  
 Static water level 46 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature COOL °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Great Basin Drilling Contractor  
 Address HCR 78 Box 80358 Contractor  
Pahrump, Nv. 89041  
 Nevada contractor's license number 30880  
 issued by the State Contractor's Board  
 Nevada driller's license number issued by the 1573  
 Division of Water Resources, the on-site driller.  
 Signed Arnie Brown  
 By driller performing actual drilling on site or contractor  
 Date 7-1-91

