

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 8339

1. OWNER Arthur & Maryann Rodriguez ADDRESS AT WELL LOCATION McMurray Dr.
 MAILING ADDRESS _____

2. LOCATION NE 1/4 NE 1/4 Sec. 28 T. 19-S N/S R. 53 E. Nye County
 PERMIT NO. _____ Parcel No. _____ Subdivision Name Bell Vista Unit 3 (Lot 30)

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Surface		0	4	4
Brown clay		4	41	37
Grey clay		41	48	7
Brown clay/gravel	X	48	87	39
Grey clay		87	93	6
Brown clay/gravel		93	108	15
Brown clay	X	108	200	92

8. WELL CONSTRUCTION
 Depth Drilled 200 Feet Depth Cased 200 Feet
 HOLE DIAMETER (BIT SIZE)
 From To
12 Inches 0 Feet 200 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	16.94	.188	0	200

Perforations:
 Type perforation Torch Cut
 Size perforation 1/4 in. width 8 in. long
 From 160 feet to 200 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
 Depth of Seal 50
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 50 feet to 200 feet

9. WATER LEVEL
 Static water level 80 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Jim Pike Well Drilling Contractor
 Address P.O. Box 56 Contractor
Pahrump, NV 89041
 Nevada contractor's license number issued by the State Contractor's Board 17563
 Nevada driller's license number issued by the Division of Water Resources the on-site driller 1324
 Signed Jim Pike
 By driller performing actual drilling on site or contractor
 Date September 26, 1991

Date started September 18, 1991
 Date completed September 24, 1991

7. WELL TEST DATA

TEST METHOD: <input checked="" type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift		
G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
20	4	1/4

RECEIVED
 OCT 02 1991
 Div. of Water Resources
 Branch Office - Las Vegas, NV