

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.370 and NAC 534.340

NOTICE OF INTENT NO. \_\_\_\_\_

1. OWNER Atlantia Design ADDRESS AT WELL LOCATION NWC Canyon  
MAILING ADDRESS 3260 S. Industrial Rd. Las Vegas, NV 89109 4th City of Las Vegas

2. LOCATION NW 1/4 NE 1/4 Sec. 34 T. 20 N. R. 61 E Clark County

PERMIT NO. \_\_\_\_\_ Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  
 Other \_\_\_\_\_

6. LITHOLOGIC LAB

| Material              | Water Strata | From   | To     | Thick-ness |
|-----------------------|--------------|--------|--------|------------|
| FILL                  |              | 0      | 1      | 1          |
| Sandy Clay            |              | 1      | 2 1/2  | 1 1/2      |
| Silty Clay w/ caliche | 10-11        | 2 1/2  | 11     | 8 1/2      |
| Caliche               | 11 1/2-12    | 11     | 12     | 1          |
| Silty Clay            |              | 12     | 15     | 3          |
| Caliche               | 16-17        | 12     | 21 1/2 | 6 1/2      |
| Silty Clay            |              | 21 1/2 | 26 1/2 | 5          |

RECEIVED  
SEP 24 1991  
Div. of Water Resources  
Branch Office - Las Vegas, NV

8. WELL CONSTRUCTION  
Total Depth 26 1/2 Feet  
HOLE DIAMETER (BIT SIZE)  
From 6 Inches To 26 1/2 Feet  
Inches Feet Feet  
Inches Feet Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet)     |
|--------------------|---------------------|-------------------------|-------------|---------------|
| <u>2</u>           |                     | <u>Sch 40 PVC</u>       | <u>0</u>    | <u>26 1/2</u> |

Surface Seal:  Yes  No Seal Type:  
Depth of Seal 2 1/2  Neat Cement  
Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
Gravel Packed:  Yes  No  
From 4 1/2 Feet to 26 1/2 Feet

9. WATER LEVEL  
Static water level 9.96 feet below land surface  
Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name \_\_\_\_\_ Contractor  
Address \_\_\_\_\_ Contractor

Date started 7-18, 1991  
Date completed 7-18, 1991

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

| G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|--------|-------------------------------|--------------|
|        | <u>N/A</u>                    |              |

Nevada contractor's license number issued by the State Contractor's Board \_\_\_\_\_  
Nevada contractor's driller's number issued by the Division of Water Resources \_\_\_\_\_  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller M1761  
Signed [Signature]  
By driller performing actual drilling on site of contractor  
Date 8-9-91