

OFFICE USE ONLY  
 Log No. 36559  
 Permit No. \_\_\_\_\_  
 Basin 212

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 8461

1. OWNER Timet Inc ADDRESS AT WELL LOCATION Timet Facility  
 MAILING ADDRESS PO Box 2128 7-2 North Recycling Area  
Henderson, NV 89105 Next to above ground tanks  
 2. LOCATION NE 1/4 NE 1/4 Sec. 13 T. 22 N. R. 62 E. Clark County  
 PERMIT NO. MO-2115 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other Auger

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>Asphalt</u>		<u>0</u>	<u>0.5</u>	<u>0.5</u>
<u>Type # backfill</u>		<u>0.5</u>	<u>22.0</u>	<u>21.5</u>
<u>Silt (ML)</u>		<u>22</u>	<u>28.0</u>	<u>6.0</u>
<u>Silty clay</u>		<u>28.0</u>	<u>40.0</u>	<u>12.0</u>
<u>Clay w Sand (ML-cl)</u>		<u>40.0</u>	<u>50.0</u>	<u>10.0</u>
<u>Silty Sand (ML-cl)</u>		<u>50.0</u>	<u>60.0</u>	<u>10.0</u>

8. WELL CONSTRUCTION  
 Depth Drilled 60 Feet Depth Cased 60 Feet  
 HOLE DIAMETER (BIT SIZE)  
8" From 0 Feet To 60 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2 inch</u>	<u>7 1/2</u>	<u>Sch 40</u>	<u>0</u>	<u>60</u>

RECEIVED  
 FEB 14 1992  
 Div. of Water Resources  
 Branch Office - Las Vegas, NV

Perforations:  
 Type perforation Factory slotted  
 Size perforation 0.020  
 From 30 feet to 60 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 22 to 26'  Neat Cement  
 Placement Method:  Pumped  Concrete Grout  
 Poured with Bentonite  
 Gravel Packed:  Yes  No  
 From 26 feet to 60 feet

9. WATER LEVEL  
 Static water level 41.84 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started Dec 13 1991  
 Date completed Dec 13 1991

7. WELL TEST DATA

TEST METHOD:  Bailor  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Richard Leblanc Contractor  
 Address 4670 S. Polaris Contractor  
Las Vegas NV. 89103  
 Nevada contractor's license number issued by the State Contractor's Board \_\_\_\_\_  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-1589-T-1  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date \_\_\_\_\_