

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 16558

1. OWNER INDEPENDENCE MINING CO. ADDRESS AT WELL LOCATION SE side of pond
 MAILING ADDRESS Mountain City Star Route
Elko, NV 89801

2. LOCATION NE 1/4 NE 1/4 Sec 4 T 40 N/S R 54 E Elko County
 PERMIT NO. 56183-T Issued by Water Resources Waiver R121 Parcel No. Well DPS 15 Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Mostly clay w/gravel		0	70	70
Gravel	X	70	80	10
Clay & gravel		80	119	39
Clay		119	127	8
Clay & gravel		127	130	3
Clay		130	140	10
Clay & gravel		140	150	10
Clay		150	155	5
Clay & gravel		155	198	43
Clay		198	260	62

8. WELL CONSTRUCTION
 Depth Drilled 260 Feet Depth Cased 260 Feet

HOLE DIAMETER (BIT SIZE)
 From To
10-5/8 Inches 0 Feet 260 Feet
 Inches Feet Feet
 Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6-5/8		Sch 40 PVC	+1	260

Perforations:
 Type perforation Machine slot
 Size perforation .060
 From 60 feet to 260 feet
 From feet to feet
 From feet to feet
 From feet to feet
 From feet to feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 52 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 52 feet to 260 feet

9. WATER LEVEL
 Static water level 35 feet below land surface
 Artesian flow G.P.M. P.S.I.
 Water temperature °F Quality

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name HACKWORTH DRILLING, INC. Contractor
 Address P.O. Box 850 Contractor
Elko, NV 89801
 Nevada contractor's license number issued by the State Contractor's Board 020582
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1120
 Signed Daniel Dorsch
 By driller performing actual drilling on site or contractor
 Date 7-11-1991

Date started May 24, 1991
 Date completed June 14, 1991

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift			
EST	80-100		