

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

**WELL DRILLER'S REPORT**  
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 17267

1. OWNER SEENO CONSTRUCTION Co. ADDRESS AT WELL LOCATION 2270 KIETZKE LANE  
 MAILING ADDRESS 4921 PORT CHICAGO HIGHWAY RENO, NV 89502  
P.O. Box 4113 Concord, CA 94524-4113  
 2. LOCATION SW 1/4 NW 1/4 Sec. 19 T 19 R 20 E WASHOE County  
 PERMIT NO. M/O-410 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other AUGER

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>MONITORING WELL W3</u>				
<u>ASPHALT CONCRETE</u>	<u>N</u>	<u>0</u>	<u>.5'</u>	<u>.5'</u>
<u>SANDY GRAVEL</u>	<u>N</u>	<u>.5'</u>	<u>1'</u>	<u>.5'</u>
<u>SANDY CLAY</u>	<u>N</u>	<u>1'</u>	<u>4.7'</u>	<u>3.7'</u>
<u>SANDY CLAY</u>	<u>Y</u>	<u>4.7'</u>	<u>13.5'</u>	<u>8.8'</u>

*Plugged and Abandoned*  
5-21-91  
 by drilling out and backfilling with cement.

91 JUN 12 AM 51  
 REGISTERED  
 STATE ENGINEERS OF NV

8. WELL CONSTRUCTION  
 Depth Drilled 13.5 Feet Depth Cased 13.5 Feet

HOLE DIAMETER (BIT SIZE)  
 From 6.5 Inches To 13.5 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2" NC</u>			<u>0</u>	<u>13.5</u>

Perforations:  
 Type perforation SLOTTED @ 3" INTERVAL  
 Size perforation SAW CUT  
 From 3.5 feet to 13.0 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout  
 Placement Method:  Pumped  
 Poured  
 Gravel Packed:  Yes  No #16 SILICA SAND  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Date started MAY 20 1991  
 Date completed MAY 20 1991

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

9. WATER LEVEL  
 Static water level 4.7 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name \_\_\_\_\_ Contractor  
 Address \_\_\_\_\_ Contractor

Nevada contractor's license number issued by the State Contractor's Board \_\_\_\_\_  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller \_\_\_\_\_

Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 6-10-91