

OFFICE USE ONLY
 Log No. 37271
 Permit No. 101
 Basin.....
 1711

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 1711

1. OWNER AL BIANCI ADDRESS AT WELL LOCATION 955 AIRPORT ROAD
 MAILING ADDRESS 955 AIRPORT ROAD FALLON, NV 89406
FALLON, NV 89406
 2. LOCATION NW 1/4 SW 1/4 Sec. 20 T. 19 N/R 29 E. CHURCHILL County
 PERMIT NO. NA 007-471-28 NA Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other.....
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other.....

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
SAND		0	17	17
CLAY		17	21	4
SAND		21	37	16
GRAY CLAY & SAND		37	85	48
CLAY		85	87	2
SAND		87	95	8
GRAY CLAY & SAND		95	140	45
GREEN CLAY		140	161	21
GREEN CLAY & SAND		161	176	15
FRACTURED BASALT	X	176	185	9

8. WELL CONSTRUCTION
 Depth Drilled 185 Feet Depth Cased 185 Feet
 HOLE DIAMETER (BIT SIZE)
 From To
10 Inches 0 Feet 50 Feet
8 3/4 Inches 50 Feet 185 Feet
 Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	12.9	.188	0	185

Perforations:
 Type perforation MACHINE PERF
 Size perforation 3/32 X 3
 From 178 feet to 183 feet
 From feet to feet
 From feet to feet
 From feet to feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 FT Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From feet to feet

9. WATER LEVEL
 Static water level 48 feet below land surface
 Artesian flow NA G.P.M. NA P.S.I.
 Water temperature 63 °F Quality UNTSTD

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name WELSCO CORP. Contractor
P. O. BOX 888
 Address FALLON, NV 89406 Contractor
 Nevada contractor's license number issued by the State Contractor's Board 11752
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 772
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 08-13-91

Date started 6-21-91, 19.....
 Date completed 7-15-91, 19.....

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
AIR BLOWN @ 100 GPM		