



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 14275

1. OWNER Construction Zone ADDRESS AT WELL LOCATION 620 Thorobred
 MAILING ADDRESS PO Box 1439 Gardnerville, NV 89410
 2. LOCATION SE 1/4 SE 1/4 Sec 24 T. 12 N/S R. 20 E Douglas County
 PERMIT NO. 29-431-06 Parcel No. Robertson Subdivision Name

3. WORK PERFORMED: New Well, Replace, Recondition, Deepen, Abandon, Other
 4. PROPOSED USE: Domestic, Municipal/Industrial, Irrigation, Monitor, Test, Stock
 5. WELL TYPE: Cable, Rotary, RVC, Air, Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
ROCKS W/ CLAY STKS		0	195	195
CLAY		195	205	10
GRAVELS	X	205	210	5
CLAY		210	217	7
GRAVELS	X	217	230	13
CLAY		230	235	5
GRAVELS	X	235	250	15
CLAY		250	260	10
GRAVELS	X	260	300	40

8. WELL CONSTRUCTION
 Depth Drilled 300 Feet Depth Cased 300 Feet
 HOLE DIAMETER (BIT SIZE)
9 7/8 Inches From 0 Feet To 300 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>14</u>	<u>1.88</u>	<u>71</u>	<u>300</u>

Perforations:
 Type perforation FACTORY SLOT
 Size perforation 3/32" X 3"
 From 260 feet to 300 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type: Neat Cement, Cement Grout, Concrete Grout
 Depth of Seal _____
 Placement Method: Pumped, Poured
 Gravel Packed: Yes No
 From 50 feet to 300 feet

9. WATER LEVEL
 Static water level 200 feet below land surface
 Artesian flow 0 G.P.M. 10 P.S.I.
 Water temperature cold °F Quality Good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Energy Exploration Drilling Contractor
 Address PO Box 1538 Contractor
Minden, NV 89423
 Nevada contractor's license number issued by the State Contractor's Board 21491
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1407
 Signed Jon Woods
 By driller performing actual drilling on site or contractor
 Date 7-15-91

Date started 7-11-91
 Date completed 7-13-91

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

'91 JUL 22 AM 10:05 RECEIVED STATE ENGINEERS OFFICE