

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. Fallon

1. OWNER..... ADDRESS AT WELL LOCATION Naval Air Station
 MAILING ADDRESS.....

2. LOCATION NW 1/4 SE 1/4 Sec 23 T 18 N S R 29 E Cheuch. 11 County

PERMIT NO. MO-200A Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other.....
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other Auger

6. LITHOLOGIC LOG MW-52

Material	Water Strata	From	To	Thick-ness
Silty Sand Fine		0	4	4
Dark greyish brown		4	6	2
Silty clay brown		6	8	2
Sandy clay with some silts brown		8	16 1/2	8 1/2
Sand greyish brown		16 1/2	21 1/2	5
Silty clay yellow to brown med & stiff				

8. WELL CONSTRUCTION
 Depth Drilled 21.5 Feet Depth Cased 15 Feet

HOLE DIAMETER (BIT SIZE)
 From 7 5/8 Inches To 0 Feet 21.5 Feet
 Inches..... Feet..... Feet
 Inches..... Feet..... Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2 FD</u>		<u>sch 40 pipe</u>	<u>0</u>	<u>5</u>

Perforations:
 Type perforation slot
 Size perforation .010
 From 5 feet to 15 feet
 From..... feet to..... feet
 From..... feet to..... feet
 From..... feet to..... feet
 From..... feet to..... feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 1 ft Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 21.5 feet to 3 ft feet

9. WATER LEVEL
 Static water level 7 feet below land surface
 Artesian flow..... G.P.M..... P.S.I.
 Water temperature..... °F Quality.....

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name..... Contractor
 Address..... Contractor

Nevada contractor's license number issued by the State Contractor's Board.....
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1470
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 12-8-91

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

Date started 11-19 1991
 Date completed 11-20 1991

* 3 FT by 3 FT concrete well PAD WITH 6" WATER TIGHT well cover.

DEC 19 AM 11:42
 STATE ENGINEER

MW-52

FALLOW NAVAL AIR STATION

6" FN WATER TIGHT SURFACE BOX

