

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 15250

1. OWNER LEE WILSON & COMPANY ADDRESS AT WELL LOCATION Behind loading corrals on 2U Ranch
 MAILING ADDRESS Lee, NV 89829

2. LOCATION SE 1/4 SW 1/4 Sec. 24 T. 31 S. R. 56 E. Elko County
 PERMIT NO. 56768 Waiver # W-350 Parcel No. SECTION 24 cead 1 Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Boulders		0	40	40
Gravel & clay		40	220	180
Clay		220	230	10
Gravel	X	230	235	5
Clay		235	240	5
Sand		240	245	5
Clay		245	247	2
Gravel		247	260	13
Sand & gravel	X	260	275	15
Clay		275	285	10

8. WELL CONSTRUCTION
 Depth Drilled 285 Feet Depth Cased 283 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10-5/8 Inches To 283 Feet
 From 0 Feet To 283 Feet
 From 0 Inches To 283 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6-5/8		.188	+2	285

Perforations:
 Type perforation Mill slot
 Size perforation 3/16 x 3
 From 262 feet to 283 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 283 feet

9. WATER LEVEL
 Static water level 80 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name HACKWORTH DRILLING, INC. Contractor
 Address P.O. Box 850 Contractor
Elko, NV 89801
 Nevada contractor's license number issued by the State Contractor's Board 020582
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller, 1120
 Signed Melau Lloyd
 By driller performing actual drilling on site or contractor
 Date 11-24-91

Date started October 12, 1991
 Date completed October 16, 1991

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
Est	10		

'91 OCT 25 AM 03:38
 STATE ENGINEERS OFFICE