

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 12916

1. OWNER Lucky Concrete ADDRESS AT WELL LOCATION Same  
 MAILING ADDRESS 2255 Dyer's Lane Sparks NV  
 2. LOCATION NE 1/4 56 1/4 Sec. 7 T. 19 S. R. 20 E. Washoe County  
 PERMIT NO. M/D 482 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG MW-3

Material	Water Strata	From	To	Thickness
<u>Sand - Bin</u>		<u>0</u>	<u>6'</u>	<u>6'</u>
<u>Sand w/gravels</u>		<u>6'</u>	<u>10'</u>	<u>4'</u>
<u>gravel w/sand</u>		<u>10'</u>	<u>15.5'</u>	<u>5.5'</u>
<u>sand w/gravel</u>		<u>15.5'</u>	<u>17'</u>	<u>1.5'</u>
<u>gravels</u>		<u>17'</u>	<u>23'</u>	<u>6'</u>
<u>gravels w/sand</u>	<u>Y</u>	<u>23'</u>	<u>30'</u>	<u>7'</u>

8. WELL CONSTRUCTION  
 Depth Drilled 30 Feet Depth Cased 50 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 5 Inches To 0 Feet 30 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2</u>	<u>N/A</u>	<u>Sch. 40</u>	<u>0</u>	<u>30</u>

Perforations:  
 Type perforation factory slot  
 Size perforation .020  
 From 20 feet to 30 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 13.5  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 13.5 feet to 30 feet

9. WATER LEVEL  
 Static water level 25 feet below land surface  
 Artesian flow N/A G.P.M. N/A P.S.I.  
 Water temperature Cold °F Quality N/A

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Herb Anderson  
 Address 1635 Bellford Rd. Reno NV  
 Contractor

Date started 12/4 1991  
 Date completed 12/4 1991

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			
	<u>N/A</u>	<u>A</u>	

Nevada contractor's license number issued by the State Contractor's Board \_\_\_\_\_  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1028  
 Signed Herb Anderson  
 By driller performing actual drilling on site or contractor  
 Date 1/25/92