

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 18134

1. OWNER Duane Lusk ADDRESS AT WELL LOCATION 2658 Gordon
MAILING ADDRESS PO Box 2769 Miners, Nv.
Carson City, Nv. 89702
2. LOCATION Sw 1/4 Sw 1/4 Sec 34 T. 14 N/S R. 20 E Douglas County
PERMIT NO. 21-192-12 Parcel No. _____ Subdivision Name Johnson Ln.

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
CLAY & SAND		0	5	
GRAVEL & CLAY		5	15	
CLAY GRAVEL & SAND		15	25	
CLAY & SAND		25	70	
SANDS & SILTS		70	105	
SAND & CLAYS		105	110	
SANDS & SILTS		110	140	

8. WELL CONSTRUCTION
Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)
From _____ To _____
10 Inches _____ Feet 140 Feet
_____ Inches _____ Feet _____ Feet
_____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>7 1/2</u>	<u>.219</u>	<u>0</u>	<u>140</u>

Perforations:
Type perforation Factory cut
Size perforation 3" X 5/32"
From 120 feet to 140 feet
From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
Depth of Seal 50 Neat Cement
Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
From 140 feet to 50 feet

9. WATER LEVEL
Static water level 25 feet below land surface
Artesian flow _____ G.P.M. _____ P.S.I.
Water temperature Cold °F Quality _____

10. DRILLER'S CERTIFICATION
This well was drilled under my supervision and the report is true to the best of my knowledge.
Name Kauckack Drilling Inc Contractor
Address 2668 Fuller Miners Nv Contractor
Nevada contractor's license number #004268 issued by the State Contractor's Board
Nevada driller's license number issued by the Division of Water Resources, the on-site driller #1495
Signed Michael Allen
By driller performing actual drilling on site or contractor
Date 12-2-91

Date started 11-18 1991
Date completed 11-20 1991

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>30-40+</u>		<u>2 hrs.</u>

'92 MAR -5 AM 1:55
 STATE ENGINEERS