

OFFICE USE ONLY  
 Log No. 38086  
 Permit No. \_\_\_\_\_  
 Basin 100  
 NOTICE OF INTENT NO. 13374

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

1. OWNER Crystal Canyon Corporation ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS P. O. Box 71498 \_\_\_\_\_  
Reno, Nevada 89570 \_\_\_\_\_  
 2. LOCATION SW  $\frac{1}{4}$  NW  $\frac{1}{4}$  Sec. 9 T. 21 (N/S R. 18 E. Washoe County  
 PERMIT NO. M/O-467 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. MW-3 LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
BROWN SILT with SAND		0.0	5.0	5.0
BROWN SILTY SAND		5.0	15.0	10.0
GREEN BROWN SILTY SAND		15.0	20.0	5.0
BROWN SILTY SAND		20.0	75.0	

92 11-18-92  
STATE ENGINEER

8. WELL CONSTRUCTION  
 Depth Drilled 75.0 Feet Depth Cased 75.0 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From \_\_\_\_\_ To \_\_\_\_\_  
8.0 Inches 0.0 Feet 75.0 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2.0	0.5	Schedule 40	0.0	75.0

Perforations: Slots  
 Type perforation \_\_\_\_\_  
 Size perforation 0.01  
 From 40.0 feet to 75.0 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 36.0  Neat Cement  
 Placement Method:  Pumped  Concrete Grout  
 Poured  
 Gravel Packed:  Yes  No  
 From 37.5 feet to 75.0 feet

9. WATER LEVEL  
 Static water level 67.0 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started January 28, 1992  
 Date completed January 29, 1992

7. WELL TEST DATA

TEST METHOD:  Bailor  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Mr. Mark E. DeBusk Contractor  
 Address 520 Edison Way Contractor  
Reno, NV 89502  
 Nevada contractor's license number issued by the State Contractor's Board \_\_\_\_\_  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-1768  
 Signed Mark E. DeBusk  
 By driller performing actual drilling on site or contractor  
 Date 2/11/92