



PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. \_\_\_\_\_

1. OWNER CHEVRON USA ADDRESS AT WELL LOCATION HWY 40, 10TH ST. CARLIN, NEVADA  
 MAILING ADDRESS P.O. BOX 220 SEATTLE, WA

2. LOCATION SE 1/4 NE 1/4 Sec. 27 T 33 N/R 52 E MDM ELKO County  
 PERMIT NO. M-0297A Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  Deepen  Abandon  Other  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  Air  Other AUGER

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<b>ABANDONMENT PROCEDEURE:</b>				
The well before plugging had sand within 5' of the bottom. The well was first flushed out and then it was perforated every 5' with 4 each 1/2" holes. It was then grouted using the prescribed regulation cement/bentonite mixture, using a tremie pipe from the bottom up. The surface casing was removed and the top 2' of the PVC well was terminated 2' below the existing ground surface.				
<i>PPA Log # 36125</i>				

8. WELL CONSTRUCTION  
 Depth Drilled \_\_\_\_\_ Feet Depth Cased \_\_\_\_\_ Feet  
 HOLE DIAMETER (BIT SIZE)  
 From \_\_\_\_\_ To \_\_\_\_\_  
 Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 CASING SCHEDULE  

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)

 Perforations: 4 each 1/2" holes every 5'  
 Type perforation \_\_\_\_\_ of well length.  
 Size perforation \_\_\_\_\_  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  Neat Cement  Cement Grout  Concrete Grout  
 Depth of Seal \_\_\_\_\_  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

9. WATER LEVEL  
 Static water level \_\_\_\_\_ feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name P. C. EXPLORATION Contractor  
 Address P. O. BOX 96 Contractor  
WOODS CROSS, UT 84087  
 Nevada contractor's license number issued by the State Contractor's Board 0028767  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1605  
 Signed Roy Fraser (Ray Fraser)  
 By driller performing actual drilling on site or contractor  
 Date 2-27-92

Date started 2-13, 1992  
 Date completed 2-20, 1992

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)