

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 19996

1. OWNER LARRY JOHNSON ADDRESS AT WELL LOCATION Hidden Creek Road
 MAILING ADDRESS 950 Industrial Way Reno, NV 89510
Sparks, NV 89431
 2. LOCATION NSW 1/4 SEW 1/4 Sec. 12 T. 22N N/S R. 21 E. Washoe County
 PERMIT NO. 77-110-23 Palomino Valley Unit 12-2-1-1 part 2
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Top soil		0	1	1
Multi-colored volcanic rock		1	18	17
Green volcanic rock		18	39	21
Brown clay		39	45	6
Red clay		45	55	10
Purple volcanic rock		55	61	6
Red volcanic rock		61	78	17
Brown volcanic rock		78	90	12
Fracture	X	90	91	1
Brown volcanic rock		91	106	15
Reddish brown volcanic rock w/clay streaks		106	118	12
Green volcanic rock		118	164	46
Gray volcanic rock		164	240	76
Gray volcanic rock w/black basalt		240	294	54
Multi-colored volcanic rock		294	315	19
Gray volcanic rock		315	425	110

NOTE: BOTTOM 175 feet abandoned, uncased & no water encountered.
 Trimline installed. Cement pumped @425 - 250
 57 sacks of cement used. 7-28-92
 Hole #3

8. WELL CONSTRUCTION
 Depth Drilled 425 Feet Depth Cased 250 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 Inches To 50 Feet
8 5/8 Inches 50 Feet 425 Feet
 _____ Inches _____ Feet _____ Feet
 CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8		.188	0	250

Perforations:
 Type perforation factory sawed slot
 Size perforation 3/32 x 3 x 5 around
 From 85 feet to 105 feet
 From 125 feet to 145 feet
 From 185 feet to 195 feet
 From 235 feet to 245 feet
 From _____ feet to _____ feet
 Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 250 feet

Date started 7-24-92, 19____
 Date completed 7-29-92, 19____

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailor <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			
<input checked="" type="checkbox"/> Draw Down			

25:00 61 9/19 26

9. WATER LEVEL
 Static water level 44 feet below land surface
 Artesian flow 3 G.P.M. _____ P.S.I.
 Water temperature cold °F Quality clear

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Wayne Drilling, Inc. Contractor
 Address P.O. Box 12370 Contractor
Reno, NV 89510
 Nevada contractor's license number issued by the State Contractor's Board 22549
 Nevada driller's license number issued by the 923 Division of Water Resources, the on-site driller
 Signed _____ By driller performing actual drilling on site or contractor
 Date August 15, 1992