



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 21 miles East

1. OWNER Jack Fullenwider ADDRESS AT WELL LOCATION 21 miles East
 MAILING ADDRESS Box 128 Off of Highway 95
Colconda, Nevada 89414 Paradise Valley, Nevada
 2. LOCATION SE 1/4 S2 1/4 Sec. 2 T. 41 N/S R. 39 E Humboldt County
 PERMIT NO. 04-471-04 Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Clay & Gravel		0	20	20
Gravel & Light Clay		20	40	20
Gravel & Light Clay	X	40	60	20
Gravel / Little Clay	X	60	80	20
Gravel	X	80	95	15
Heavy Clay		95	100	5

8. WELL CONSTRUCTION
 Depth Drilled 100 Feet Depth Cased 100 Feet

HOLE DIAMETER (BIT SIZE)

Inches	From	To	Feet
<u>10</u>	<u>0</u>	<u>100</u>	

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6</u>	<u>12.92</u>	<u>.188</u>	<u>+2</u>	<u>60</u>

Perforations:
 Type perforation Mill Slot
 Size perforation 1/8 x 2
 From 60 feet to 100 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50' Neat Cement
 Placement Method: Pumped Concrete Grout
 Poured

Gravel Packed: Yes No
 From 50 feet to 100 feet

9. WATER LEVEL
 Static water level 30 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature cold °F Quality good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Humboldt Drilling And Pump Co. Contractor
P.O. BOX 590
 Address _____ Contractor
Winnemucca, Nevada 89446-0590
 Nevada contractor's license number issued by the State Contractor's Board 015234
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller. 1195 T
 Signed [Signature]
 By driller performing actual drilling on site or contractor
 Date 2-25-92

Date started 2 - 21 19 92
 Date completed 2 - 22 19 92

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>25</u>	<u>air on rig</u>	<u>5 hrs.</u>

92 FEB 28 P 1:47
 RECEIVED
 STATE ENGINEERS OFFICE