

OFFICE USE ONLY
 Log No. 397417
 Permit No. 1
 Basin

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 20813

1. OWNER William Warner ADDRESS AT WELL LOCATION Jarr Lane
 MAILING ADDRESS P.O. Box 173 6325 Van Dierst Rd.
Winnemucca, Nevada 89446

2. LOCATION S.W. 1/4 S.W. 1/4 Sec. 12 T. 33 N. N 1/2 R. 37 E. Pershing County

PERMIT NO. A.P.N. 09-300-14 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Soil brown.		0	2	2
Clay brown.		2	8	6
Gravelly clay brown.		8	71	23
Gravel brown.	9	71	80	
Clay w/strips of sand & gravel brown.	30	80	110	

8. WELL CONSTRUCTION
 Depth Drilled 110 Feet Depth Cased 110 Feet

HOLE DIAMETER (BIT SIZE)
 From To
10 Inches 0 Feet 50 Feet
6 Inches 50 Feet 110 Feet
 Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6	14	.188	0	110

Perforations: torch
 Type perforation
 Size perforation 1/8" by 5"
 From 80 feet to 110 feet
 From feet to feet
 From feet to feet
 From feet to feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Concrete Grout
 Poured
 Gravel Packed: Yes No
 From feet to feet

9. WATER LEVEL
 Static water level 14 feet below land surface
 Artesian flow G.P.M. P.S.I.
 Water temperature 54 °F Quality GOOD

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name T. & R. Drilling Contractor
 Address P.O. Box 1982
Winnemucca, Nevada 89446 Contractor
 Nevada contractor's license number 017721
 issued by the State Contractor's Board.
 Nevada driller's license number issued by the 1190
 Division of Water Resources, the on-site driller.
 Signed Thomas J. [Signature]
 By driller performing actual drilling on site or contractor
 Date Aug. 17, 1992

Date started July 29, 1992
 Date completed Aug. 5, 1992

7. WELL TEST DATA

TEST METHOD: <input checked="" type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			
G.P.M.	Draw Down (Feet Below Static)	Time (Hours)	
40	6	3	

92 AUG 21 AM 11:00
 RECEIVED
 STATE ENGINEERS OFFICE

JAN - 7 1993
 STATE ENGINEERS OFFICE