

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF EVENT NO. 16689

1. OWNER Yon Co. School Dist ADDRESS AT WELL LOCATION SAND  
MAILING ADDRESS YERINGTON NEV

2. LOCATION NW 1/4 SW 14 T. 13 N/S R. 25 E. YON County  
PERMIT NO. 210549 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other Auger

6. LITHOLOGIC LOG YELLOW 1

Material	Water Strata	From	To	Thick-ness
<u>Hard Pac, Course Gravel</u>	<u>No</u>	<u>0</u>	<u>2 1/2</u>	<u>2 1/2</u>
<u>Lt Brown Silty Sand</u>	<u>No</u>	<u>2 1/2</u>	<u>7 1/2</u>	<u>5</u>
<u>Coarsely Sand Lt Grey</u>	<u>No</u>	<u>7 1/2</u>	<u>14</u>	<u>6 1/2</u>
<u>Grey Brown Clayey Silt</u>	<u>Yes</u>	<u>14</u>	<u>18</u>	<u>4</u>
<u>Course Sand w/ Gravel</u>	<u>Yes</u>	<u>18</u>	<u>35</u>	<u>17</u>

192 NOV 16 P 11:05  
STATE ENGINEER

8. WELL CONSTRUCTION  
Depth Drilled 35 Feet Depth Cased 35 Feet

HOLE DIAMETER (BIT SIZE)  
From 8 Inches To 35 Feet  
Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2</u>	<u>Sch. 40</u>	<u>PVC</u>	<u>0</u>	<u>35</u>

Perforations:  
Type perforation Factory slot  
Size perforation .020  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From 10 feet to 35 feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
Depth of Seal 7 feet  Neat Cement  
Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout

Gravel Packed:  Yes  No  
From 7 feet to 35 feet

9. WATER LEVEL  
Static water level 17.5 feet below land surface  
Artesian flow N/A G.P.M. N/A P.S.I.  
Water temperature Coll °F Quality N/A

Date started 6/12 1992  
Date completed 6/12 1992

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>N/A</u>	<u>N/A</u>	<u>N/A</u>

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Anderson Drilling Contractor  
Address 1635 Belford RD Contractor  
PARO, NEV. 89509

Nevada contractor's license number 34525 issued by the State Contractor's Board  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1028

Signed [Signature]  
Date 10/20/92