



# **Knight Piésold and Co.**

CONSULTING ENGINEERS AND ENVIRONMENTAL SCIENTISTS

1600 Stout Street Suite 800  
Denver, Colorado 80202  
U.S.A.

## FACSIMILE MESSAGE

To: Mr. Tom Gallagher

From: Pam Stella

Date: 12-9-92 Time: 16:50

Fax No: 702-687-6972 Operator: PJS

Fax Log No: 8213 Project No: 1147

Pages Transmitted: 3 (including this cover sheet)

To send to us, call (303) 629-8789  
To talk to us, call (303) 629-8788

MESSAGE: Tom,

Here are the well construction  
details you requested. If you need  
further clarification please call.

Thanks,  
Pamela

**TABLE I**  
**NEWMONT GOLD COMPANY**  
**MILL 4 NO. 2 TAILING STORAGE FACILITY**  
**MONITORING WELL SUMMARY**

Well No.	Elev. of Top of Casing (FAMSL)	Location State Coord.'s (N) Northing/ Easting	Total Depth (ft)	Height of Casing Above Ground (ft)	Elev. of Total Depth (FAMSL)	Depth to Top of Screen (FBGL)	Elev. of Top of Screen (FAMSL)	Completion Date	Depth to Water (ft) (TOC)	Elev. of Water (FAMSL)	Water First Encount. (FBGL)
M42W-5A	5663.5	2258477.4 289554.8	115	1.80	5546.7	90	5571.7	10/15/92	65.98	5595.7	91
M42W-5B	5668.3	2258132.2 289306.3	120	2.10	5546.2	95	5571.2	10/17/92	68.57	5597.6	96
M42W-6B	5742.6	2258840.2 291241.4	130	2.20	5560.4	155	5585.4	10/20/92	141.99	5598.4	156
M42W-12	5681.7	2258809.7 290017.5	125	2.30	5554.4	100	5579.4	10/21/92	84.86	5594.5	101

\* Depth to static water measured on 10/26/92.

FAMSL = Feet above mean sea level

FBGL = Feet below ground level

TOC = Top of casing

<u>Well No.</u>	<u>Completion Date</u>	<u>Depth to Water (ft)*</u>	<u>Total Depth in ft Drilled</u>	<u>Collapse</u>
NL-7	10-25-92	101.5	165	165-160
NL-2R	11-3-92	41.6 (measured 11/11/92)	95	95-85.5
NL-8A	11-12-92	155.25 (measured 11/11/92)	193	193-18.5

\* feet below ground surface