


Log No. 40441  
 Permit No. \_\_\_\_\_  
 Basin. 16a



PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 10349

1. OWNER KINGS LAND DEVELOPMENT ADDRESS AT WELL LOCATION UNIT 1 LOT 15 WILSON RD. PARRUMP NV.  
 MAILING ADDRESS \_\_\_\_\_  
 2. LOCATION NW 1/4 SE 1/4 Sec. 13 T. 20 S. N/S R. 52 E. NYE County  
 PERMIT NO. 28-653-05 Parcel No. \_\_\_\_\_ Subdivision Name C HARLESTON PARK RANCHOS  
 Issued by Water Resources \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
CLAY		0	12	12
CALICHE		12	15	3
CLAY		15	38	23
CALICHE		38	42	4
CLAY		42	52	10
CALICHE	W.B.	52	55	3
CLAY		55	67	12
CALICHE	W.B.	67	69	2
CLAY		69	78	9
CALICHE	W.B.	78	84	6
CLAY		84	98	14
CALICHE	W.B.	98	105	7
CLAY		105	118	13
CALICHE	W.B.	118	124	6
CLAY		124	132	8
CALICHE	W.B.	132	138	6
CLAY		138	140	2

8. WELL CONSTRUCTION  
 Depth Drilled 140 Feet Depth Cased 140 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 12 1/4 Inches To 0 Feet 140 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8 5/8</u>	<u>16.74</u>	<u>.188</u>	<u>0</u>	<u>140</u>

Perforations:  
 Type perforation FACTORY SAW CUT  
 Size perforation 8 INCH BY 3 INCH  
 From 140 feet to 120 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50 \_\_\_\_\_  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 140 feet to 50 feet

RECEIVED  
 JAN 05 1993  
 Div. of Water Resources  
 Branch Office - Las Vegas, NV

9. WATER LEVEL  
 Static water level 39 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature COOL °F Quality \_\_\_\_\_

Date started 12-19 1992  
 Date completed 12-21 1992

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name GREAT BASIN Drilling Contractor  
 Address HCR. 78 BOX 80358 Contractor  
PARRUMP NV. 89041  
 Nevada contractor's license number issued by the State Contractor's Board 30880  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1573  
 Signed Amie Brown  
 By driller performing actual drilling on site or contractor  
 Date 12-21-92

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			