

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 10443

1. OWNER ADAM VALERIO ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS \_\_\_\_\_  
 2. LOCATION SW 1/4 NE 1/4 Sec. 14 T. 20S N/S R. S 2 E Nye County \_\_\_\_\_  
 PERMIT NO. 27-551-21 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Clay		0	10	10
Caliche		10	20	10
Clay		20	31	11
Caliche		31	32	1
Clay		32	68	36
Caliche	WB	68	72	4
Clay		72	79	7
Caliche	WB	79	83	4
Clay		83	96	13
Caliche	WB	96	98	2
Clay		98	118	20
Caliche	WB	118	120	2
Clay		120	136	16
Caliche	WB	136	140	4

8. WELL CONSTRUCTION  
 Depth Drilled 140 Feet Depth Cased 140 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 0 To 140  
12 1/4 Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 CASING SCHEDULE  

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8 5/8</u>	<u>16.94</u>	<u>1/88</u>	<u>0</u>	<u>140</u>

 Perforations:  
 Type perforation FACTORY SAW CUT  
 Size perforation 1 1/8 + 3/8  
 From 120 feet to 140 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 50 feet to 140 feet

RECEIVED  
 DEC 01 1992  
 Div. of Water Resources  
 Branch Office - Las Vegas, NV

Date started 11-20, 1992  
 Date completed 11-25, 1992

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

9. WATER LEVEL  
 Static water level 44 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name GREAT BASIN Drilling Contractor  
 Address HER 78 Box 80358 Contractor  
Pahrump NV 89041  
 Nevada contractor's license number issued by the State Contractor's Board 38880  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1647  
 Signed Thomas Dam  
 By driller performing actual drilling on site or contractor  
 Date 11-25-92