

STATE OF NEVADA
 DIVISION OF WATER RESOURCES
WELL DRILLER'S REPORT

OFFICE USE ONLY
 Log No. 41072
 Permit No. 687
 Basin 687

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 21307

1. OWNER F.A.A. ADDRESS AT WELL LOCATION SAME
 MAILING ADDRESS 601 S. Beck Blvd. D-101 Reno NV 89502

2. LOCATION NW 1/4 SW 1/4 Sec. 20 T. 19 N. R. 20 E. Washoe County
 PERMIT NO. M/C 623 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other Auger

6. LITHOLOGIC LOG MW-2

Material	Water Strata	From	To	Thick-ness
<u>clay - brown</u>		<u>0</u>	<u>7'</u>	<u>7'</u>
<u>Sandy silt - olive</u>	<u>10'</u>	<u>7'</u>	<u>22'</u>	<u>15'</u>
<u>clay w/ gravel - brown</u>		<u>22'</u>	<u>25'</u>	<u>3'</u>

8. WELL CONSTRUCTION
 Depth Drilled 25 Feet Depth Cased 25 Feet

HOLE DIAMETER (BIT SIZE)
 From 8 Inches To 25 Feet
 From 0 Feet To 25 Feet
 From 0 Feet To 25 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2</u>		<u>sch. 40</u>	<u>0</u>	<u>25</u>

Perforations:
 Type perforation factory slot
 Size perforation 0.20
 From 10 feet to 25 feet
 From 10 feet to 25 feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout

Depth of Seal 5'

Placement Method: Pumped Poured

Gravel Packed: Yes No
 From 5 feet to 25 feet

9. WATER LEVEL
 Static water level 10 feet below land surface
 Artesian flow w/a G.P.M. w/a P.S.I.
 Water temperature 61 °F Quality w/a

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Paul Anderson Contractor
 Address 1635 Bedford Rd. Reno NV, 89509 Contractor
 Nevada contractor's license number 34525 issued by the State Contractor's Board
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1028
 Signed Paul Anderson By driller performing actual drilling on site or contractor
 Date 3/1/93

Date started 12/1 1992
 Date completed 12/1 1992

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>11</u>	<u>17</u>	