



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 10193

1. OWNER Truemon & Shirley Self ADDRESS AT WELL LOCATION 4581 S. Money St.
 MAILING ADDRESS _____

2. LOCATION NW 1/4 SE 1/4 Sec. 2 T. 21-S N/S R. 53 E Nye County
 PERMIT NO. 44-071-13 Manko
Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Surface		0	4	4
Grey clay/caliche		4	10	6
Brown clay		10	22	12
Brown clay/caliche		22	40	18
Grey clay/caliche	X	40	70	30
Brown clay	X	70	140	70

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet
 HOLE DIAMETER (BIT SIZE)
 From 12 Inches To 0 Feet 140 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	16.94	.188	0	140

Perforations:
 Type perforation Torch Cut
 Size perforation 1/4 in. width 8 in. long
 From 100 feet to 140 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 140 feet

9. WATER LEVEL
 Static water level 46 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Jim Pike Well Drilling Contractor
 Address P.O. Box 56 Contractor
Pahrump, Nevada 89041
 Nevada contractor's license number 17563
 issued by the State Contractor's Board.
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1324
 Signed Jim Pike
 By driller performing actual drilling on site or contractor
 Date April 9, 1993

Date started April 8, 19 93
 Date completed April 8, 19 93

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift	<u>20</u>	<u>4</u>	<u>1/4</u>

RECEIVED
 APR 23 1993
 Div. of Water Resources
 Branch Office - Las Vegas, NV

