


STATE OF NEVADA
 DIVISION OF WATER RESOURCES
 WELL DRILLER'S REPORT

OFFICE USE ONLY
 Log No. **41152**
 Permit No. _____
 Basin. **1102**



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. **11625**

1. OWNER **RONALD Dallen**
 MAILING ADDRESS _____
 ADDRESS AT WELL LOCATION **Lot 249 Megraw St.**
 2. LOCATION **SE 1/4 NW 1/4 Sec. 20 T 21S N/S R 54 E Nye** County
 PERMIT NO. **45-284-08** **Green Saddle Ranch**

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thick-ness |
|----------|--------------|------|-----|------------|
| Clay | | 0 | 7 | 7 |
| Caliche | | 7 | 9 | 2 |
| Clay | | 9 | 38 | 29 |
| Caliche | | 38 | 44 | 6 |
| Clay | | 44 | 52 | 8 |
| Caliche | wB | 52 | 54 | 2 |
| GRAVEL | wB | 54 | 67 | 13 |
| Clay | | 67 | 79 | 12 |
| Caliche | wB | 79 | 81 | 2 |
| Clay | | 81 | 108 | 27 |
| Caliche | wB | 108 | 110 | 2 |
| Clay | | 110 | 120 | 10 |
| Caliche | wB | 120 | 124 | 4 |
| Clay | | 124 | 131 | 7 |
| Caliche | wB | 131 | 133 | 2 |
| Clay | | 133 | 140 | 7 |

8. WELL CONSTRUCTION
 Depth Drilled **140** Feet
 Depth Cased **140** Feet

HOLE DIAMETER (BIT SIZE)
 From **12 1/4** Inches To **0** Feet **140** Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|------------|
| 8 5/8 | 16.94 | .188 | 0 | 140 |

Perforations:
 Type perforation **FACTORY SAW CUT**
 Size perforation **1/8 x 3/8**
 From **120** feet to **140** feet
 From _____ feet to _____ feet

Surface Seal: Yes No
 Depth of Seal **50**
 Placement Method: Pumped Poured
 Seal Type: Neat Cement Cement Grout Concrete Grout

Gravel Packed: Yes No
 From _____ feet to _____ feet

RECEIVED

APR 01 1993

Div. of Water Resources
 Branch Office - Las Vegas, NV

Date started **3-29** 19 **93**
 Date completed **3-29** 19 **93**

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

| G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|--------|-------------------------------|--------------|
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |
| | | |

9. WATER LEVEL
 Static water level **52** feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name **Great Basin Drilling Inc** Contractor
 Address **HCR 78 Box 80358** Contractor
Pahrump NV 89041
 Nevada contractor's license number **30880**
 issued by the State Contractor's Board
 Nevada driller's license number issued by the **1642**
 Division of Water Resources, the on-site driller:
 Signed **J. Thomas Dallen**
 By driller performing actual drilling on site or contractor
 Date **3-29-93**

