

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.540

Permit No. \_\_\_\_\_  
 Basin \_\_\_\_\_

NOTICE OF INTENT NO. 10693

1. OWNER George Seevers ADDRESS AT WELL LOCATION N/A  
 MAILING ADDRESS 8109 Evelyn Ave 89015

2. LOCATION NW 1/4 NE 1/4 Sec 6 T 20 N/S R 60 E Clark County  
 PERMIT NO. \_\_\_\_\_ Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Gravel		0	15	
Cemented Gravel		15	20	
Clay and Gravel		20	85	
Cemented Gravel		85	130	
Boulders		130	190	
Clay Gravel		190	520	
Gravel & Water	XX	520	530	
Clay Gravel		530	620	
Gravel & Water	xx	620	646	

8. WELL CONSTRUCTION  
 Depth Drilled 646 Feet Depth Cased 646 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From To  
12 1/4 Inches 0 Feet 55 Feet  
9 7/8 Inches 55 Feet 646 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<del>8 5/8</del>				
8 5/8	16.94	.188	+1	646

Perforations:  
 Type perforation Factory  
 Size perforation 3/16 x 8 row  
 From 606 feet to 626 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 55  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

RECEIVED  
 MAR 12 1993  
 Div. of Water Resources  
 Branch Office - Las Vegas, NV

Date started 3/3/93 19\_\_\_\_\_  
 Date completed 3/8/93 19\_\_\_\_\_  
 7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

9. WATER LEVEL  
 Static water level 463 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Vernon H. Dimick Contractor  
 Address 3035 S. Torrey Pines Contractor  
Las Vegas, Nevada 89102  
 Nevada contractor's license number 10062 issued by the State Contractor's Board  
 Nevada driller's license number issued by the 552 Division of Water Resources, the on-site driller  
 Signed V. Dimick  
 By driller performing actual drilling on site or contractor  
 Date 3-8-93