

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 11303

1. OWNER LOUISE MOORE ADDRESS AT WELL LOCATION FRIAS + SCHAUSTER
 MAILING ADDRESS.....
 2. LOCATION NW 1/4 SE 1/4 Sec 30 T 22 N/S R 61 E CLARK County
 PERMIT NO. 55331 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other.....
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other.....

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
SAND + ROCKS		0	5	5
LOOSLY CMT.		5	200	195
GRAVEL + CLAY				
CMT. GRAVEL W/ CLAY STRINGERS		200	500	300

8. WELL CONSTRUCTION
 Depth Drilled 500 Feet Depth Cased 500 Feet
 HOLE DIAMETER (BIT SIZE)
 From 13 Inches To 0 Feet 500 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8 5/8</u>	<u>16.94</u>	<u>.188</u>	<u>+1</u>	<u>500</u>

Perforations:
 Type perforation FACTORY
 Size perforation 1 3/8 x 2 1/2
 From 400 feet to 430 feet
 From 460 feet to 480 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 60 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 60 feet to 500 feet

9. WATER LEVEL
 Static water level 265 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name DESERT DRILLING Contractor
 Address 6475 GARY AVE Contractor
LAS VEGAS, NV. 89139
 Nevada contractor's license number issued by the State Contractor's Board 34374
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 694
 Signed Pendell Couch
 By driller performing actual drilling on site or contractor
 Date 4-1-93

Date started 3-28 1993
 Date completed 3-31 1993

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

RECEIVED
 APR 06 1993
 Div. of Water Resources
 Branch Office - Las Vegas NV