



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 10869

1. OWNER Dennis Cumming ADDRESS AT WELL LOCATION Sue Street Sandy Valley
 MAILING ADDRESS _____
 2. LOCATION SE 1/4 SW 1/4 Sec 15 T. 24S N/S R. 56 E CLARK County
 PERMIT NO. 580-100-034 Parcel No. N/A Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
SAND		0	4	4
Caliche		4	8	4
Cemented GRAVEL		8	78	70
CLAY		78	98	20
Cemented GRAVEL		98	129	31
CLAY		129	149	20
GRAVEL	WB	149	160	11

8. WELL CONSTRUCTION
 Depth Drilled 160 Feet Depth Cased 160 Feet
 HOLE DIAMETER (BIT SIZE)
 From 12 1/4 Inches To 0 Feet 160 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8 5/8</u>	<u>16.94</u>	<u>.188</u>	<u>0</u>	<u>160</u>

Perforations:
 Type perforation Factory Sawcut
 Size perforation 4x3
 From 140 feet to 160 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
 Depth of Seal 50
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 50 feet to 160 feet

9. WATER LEVEL
 Static water level 105 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Great Basin Drilling Contractor
 Address HR 78 Box 80358 Contractor
Pahrump NV 89041
 Nevada contractor's license number issued by the State Contractor's Board 30980
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1642
 Signed Thomas D...
 By driller performing actual drilling on site or contractor
 Date 6-2-93

Date started 5-27, 19 93
 Date completed 5-28, 19 93

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

RECEIVED
 JUN 09 1993
 Div. of Water Resources
 Branch Office - Las Vegas, NV

