

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY
 Log No. 41415
 Permit No. _____
 Basin. 212

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

NOTICE OF INTENT NO. 10806

1. OWNER VINCE PASTORELL ADDRESS AT WELL LOCATION VALLEY VIEW + TORINO
 MAILING ADDRESS _____
 2. LOCATION SW 1/4 SW 1/4 Sec. 17 T 22 N/S R 61 E CLARK County
 PERMIT NO. _____ Issued by Water Resources Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thick-ness |
|--|--------------|------------|------------|------------|
| <u>SANDY CLAY, GRAVEL + ROCKS.</u> | | <u>0</u> | <u>10</u> | <u>10</u> |
| <u>CMT. GRAVEL</u> | | <u>10</u> | <u>70</u> | <u>60</u> |
| <u>CLAY + GRAVEL w/ STRKS OF CMT GRAVEL</u> | | <u>70</u> | <u>180</u> | <u>110</u> |
| <u>CMT. GRAVEL w/ STRKS OF CLAY + GRAVEL</u> | | <u>180</u> | <u>370</u> | <u>190</u> |
| <u>RED SANDSTONE</u> | | <u>370</u> | <u>390</u> | <u>20</u> |
| <u>CMT. GRAVEL</u> | | <u>390</u> | <u>400</u> | <u>10</u> |

8. WELL CONSTRUCTION
 Depth Drilled 400 Feet Depth Cased 400 Feet
 HOLE DIAMETER (BIT SIZE)
 From 9 7/8 Inches To 400 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|------------|
| <u>6 5/8</u> | <u>12.9</u> | <u>1.188</u> | <u>+1</u> | <u>400</u> |

Perforations:
 Type perforation FACTORY
 Size perforation 18 x 2 1/2
 From 340 feet to 380 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 400 feet

9. WATER LEVEL
 Static water level 180 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name DESERT DRILLING Contractor
 Address 6475 GARY AVE Contractor
LAS VEGAS, NV. 89139
 Nevada contractor's license number issued by the State Contractor's Board 34374
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1594
 Signed Timothy Couch
 By driller performing actual drilling on site or contractor
 Date 6-7-93

Date started 6-2, 1993
 Date completed 6-4, 1993

7. WELL TEST DATA

| TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift | | | |
|--|-------------------------------|--------------|--|
| G.P.M. | Draw Down (Feet Below Static) | Time (Hours) | |
| | | | |
| | | | |
| | | | |

RECEIVED
 JUN 10 1993
 Div. of Water Resources
 Branch Office - Las Vegas, NV

