


Log No. 41507

Permit No. \_\_\_\_\_

Basin. 1162



PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 11957

1. OWNER Vita Ventrucelli ADDRESS AT WELL LOCATION Trudy St  
MAILING ADDRESS \_\_\_\_\_  
2. LOCATION SE 1/4 NW 1/4 Sec 34 T 19S N/S R 53 E Nye County  
PERMIT NO. 29-852-08 Parcel No. \_\_\_\_\_ Subdivision Name Rancho del Sol  
Issued by Water Resources \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
CLAY		0	7	7
Caliche		7	9	2
CLAY		9	20	11
Caliche		20	22	2
CLAY		22	52	30
Caliche		52	55	3
CLAY		55	62	7
Caliche	WB	62	64	2
CLAY		64	81	17
Caliche	WB	81	83	2
CLAY		83	106	23
Caliche	WB	106	114	8
CLAY		114	130	16
Caliche	WB	130	132	2
CLAY		132	136	4
Caliche	WB	136	140	4

8. WELL CONSTRUCTION  
Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)  
From 0 Feet To 140 Feet  
12 1/4 Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
\_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
\_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8 3/8</u>	<u>16.94</u>	<u>.188</u>	<u>0</u>	<u>140</u>

Perforations:  
Type perforation Factory Sawcut  
Size perforation 1/8 V 3  
From 1.20 feet to 140 feet  
From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
Depth of Seal 50 \_\_\_\_\_  
 Neat Cement  
Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout

Gravel Packed:  Yes  No  
From 50 feet to 140 feet

RECEIVED

JUN 29 1993

Div. of Water Resources  
Branch Office - Las Vegas, NV

Date started 6-7, 1993  
Date completed 6-11, 1993

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

9. WATER LEVEL  
Static water level 55 feet below land surface  
Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
This well was drilled under my supervision and the report is true to the best of my knowledge.  
Name Great Basin Drilling Contractor  
Address HCR 78 Box 80358 Contractor  
Pahrump NV 89041  
Nevada contractor's license number issued by the State Contractor's Board 30886  
Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1642  
Signed Thomas Dan  
By driller performing actual drilling on site or contractor  
Date 6-19-93