



PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 10995

1. OWNER William Decker ADDRESS AT WELL LOCATION Brian St  
 MAILING ADDRESS \_\_\_\_\_

2. LOCATION SW 1/4 NW 1/4 Sec 11 T. 21S N/S R. 53 E Nye County  
 PERMIT NO. 44-411-12 Parcel No. \_\_\_\_\_ Subdivision Name Tekwila Ranchos

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Clay		0	10	10
Caliche		10	12	2
Clay		12	22	10
Caliche		22	24	2
Clay		24	52	28
Caliche	WB	52	54	2
Clay		54	71	17
Caliche	WB	71	73	2
Clay		73	94	21
Caliche	WB	94	97	3
Clay		97	106	9
Caliche	WB	106	108	2
Clay		108	119	11
Caliche	WB	119	121	2
Clay		121	135	14
Caliche	WB	135	140	5

8. WELL CONSTRUCTION  
 Depth Drilled 140 Feet Depth Cased 140 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 12 1/4 Inches To 0 Feet 140 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8 3/4</u>	<u>16.44</u>	<u>1.88</u>	<u>0</u>	<u>140</u>

Perforations:  
 Type perforation Factory Saw cut  
 Size perforation 1 1/8 x 3  
 From 120 feet to 140 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout  
 Depth of Seal 50  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From 50 feet to 140 feet

RECEIVED

JUN 29 1993

Div. of Water Resources  
 Branch Office - Las Vegas, NV

Date started 6-8 1993  
 Date completed 6-11 1993

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

9. WATER LEVEL  
 Static water level 52 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Great Basin Drilling Contractor  
 Address HER 78 Box 80358 Contractor  
Pahrump NV 89041  
 Nevada contractor's license number issued by the State Contractor's Board 30950  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1642  
 Signed Thomas Dan  
 By driller performing actual drilling on site or contractor  
 Date 6-19-93