


WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

PRINT OR TYPE ONLY
DO NOT WRITE ON BACK



NOTICE OF INTENT NO. 23712

1. OWNER CAL-NEV PIPELINE Co.

MAILING ADDRESS 76 CONVERSE CONSULTANTS

4670 S. POLARIS AV. LV, NV 89103

ADDRESS AT WELL LOCATION CAL-NEV

5049 N. SLOAN LANE

LAS VEGAS, NV

2. LOCATION SU 1/4 NW 1/4 Sec 34 T 19 N 08 R 62 E CLARK County

PERMIT NO. MO-2258 Issued by Water Resources

Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well
 Replace
 Abandon
 Deepen
 Recodification
 Other _____

4. PROPOSED USE
 Domestic
 Municipal/Industrial
 Irrigation
 Monitor
 Test
 Sock
 Cable
 Rotary
 RVC
 Air
 Other AUGER

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
SANDY SILT		0	8	8
GAUICHE		8	10	2
SILTY CLAY		10	14	4
CLAY		14	21	7
GAUICHE		21	22	1
SANDY SILT		22	38	16
GAUICHE		38	39.5	1.5
SILT		39.5	46	6.5
CLAY		46	50	4
CLAYEY SILT		50	54	4
GAUICHE		54	56	2
SANDY SILT		56	66	10
SILTY CLAY		66	69	3
GAUICHE		69	70	1
CLAY		70	109	39
CEMENTED CLAY		109	113	4
CLAY		113	128	15

TD = 128

8. WELL CONSTRUCTION
 Depth Drilled: 128 Feet
 Depth Cased: 128 Feet
 HOLE DIAMETER (BIT SIZE)
 From 8 Inches To 128 Feet
 From 0 Inches To 128 Feet
 From 0 Inches To 128 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2"	.7 lbs	SGL 40	0	128

Perforations:
 Type perforation FADELY SLOTTED
 Size perforation 0.020"
 From 126 feet to 128 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 122 feet to 128 feet

9. WATER LEVEL
 Static water level: 108 feet below land surface
 Artesian flow _____ G.P.M. P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name RICHARD LEBLANC
 Contractor
 Address 4670 S. POLARIS AV.
LAS VEGAS, NV 89103



Nevada contractor's license number _____
 issued by the State Contractor's Board _____
 Nevada driller's license number issued by the
 Division of Water Resources, the on-site driller: M-1817

Signed _____
 By driller performing actual drilling on site or contractor
 Date 6-18-93

7. WELL TEST DATA
 TEST METHOD: Bailor Pump Air Lift
 G.P.M. _____ Draw Down (Feet Below Static) _____
 Time (Hours) _____
 Date started MAY 27 1993
 Date completed MAY 27 1993