

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

Log No. 41558  
Permit No. 19  
Basin

PRINT OR TYPE ONLY  
DO NOT WRITE ON BACK

NOTICE OF INTENT NO. 23713

1. OWNER GAL-NEV PIPELINE Co.

MAILING ADDRESS 70 CONVERSE CONSULTANTS

ADDRESS AT WELL LOCATION GAL-NEV

4670 S. POAELS AV., LV, NV 89103

5049 N. SWAN LANE  
LAS VEGAS, NV

2. LOCATION SU 1/4 NW 1/4 Sec 34 T 19 N R 62 E CLARK

CLARK County

PERMIT NO. MO-2258

Parcel No.

Supervisor Name

Issued by Water Resources

Parcel No.

PROPOSED USE

Irrigation  
 Test  
 Monitor  
 Stock

WELL TYPE

3. WORK PERFORMED  
 New Well  
 Replace  
 Abandon  
 Recondition  
 Other

4.  Domestic  
 Municipal/Industrial

5.  Cable  
 Rotary  
 Other AUGER

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
SILT		0	2	2
SANDY SILT		2	14	12
CAULCHE		14	16	2
SANDY SILT		16	37	21
CAULCHE		37	39	2
CLAYED SILT		39	45	6
SILTY CLAY		45	64	19
CAULCHE GRAVEL		64	66	2
SILTY CLAY		66	69	3
CAULCHE		69	71	2
SILTY CLAY		71	104	33
CEMENTED CLAY		104	105	1
SILTY CLAY		105	126	21
CEMENTED CLAY		126	127	1
SILTY CLAY		127	128	1

TD=128

8. WELL CONSTRUCTION

Depth Drilled 128 Feet Depth Cased 128 Feet  
HOLE DIAMETER (BIT SIZE)  
From 8 Inches To 0 Feet  
Inches 0 Feet 128 Feet  
Inches 0 Feet 128 Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
2"	7.1 lbs	SCH 40	0	128

Perforations: FACTORY SLOTTED

Type perforation 0.020"  
Size perforation 126 feet to 128 feet  
From 126 feet to 128 feet

Surface Seal:  Yes  No Seal Type:  Neat Cement  
Depth of Seal 0-122/120-122 BENT.  Cement Grout  
Placement Method:  Pumped  Concrete Grout  
 Poured

Gravel Packed:  Yes  No  
From 122 feet to 128 feet

9. WATER LEVEL

Static water level 103 feet below land surface  
Artesian flow G.P.M. P.S.I.  
Water temperature °F Quality Quality

10. DRILLER'S CERTIFICATION

This well was drilled under my supervision and the report is true to the best of my knowledge.

Name RICHARD LEBLANC  
Contractor  
Address 4670 S. POAELS AV.  
Contractor  
LAS VEGAS, NV 89103



Nevada contractor's license number  
issued by the State Contractor's Board

Nevada driller's license number issued by the  
Division of Water Resources, the on-site driller M-1817

Signed [Signature]  
By driller performing actual drilling on site or contractor  
Date 6-18-93

7. WELL TEST DATA

TEST METHOD:  Bailor  Pump  Air Lift

G.P.M. Draw Down (Feet Below Static) Time (Hours)

Date started MAY 27 1993  
Date completed MAY 27 1993

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)