

OFFICE USE ONLY  
 Log No. 41570  
 Permit No. 212  
 Basin 212

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 11272

1. OWNER KLEINFELDER ADDRESS AT WELL LOCATION 1600 N. DEANER BLVD  
 MAILING ADDRESS 6850 S. PARADISE  
LAS VEGAS NV 89119

2. LOCATION SW 1/4 SW 1/4 Sec. 19 T. 20 N. R. 61 E. CLARK County

PERMIT NO. MO-2235 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other AVEN

6. LITHOLOGIC LOG

| Material                       | Water Strata | From      | To        | Thickness |
|--------------------------------|--------------|-----------|-----------|-----------|
| <u>CAULCITE</u>                |              | <u>0</u>  | <u>3</u>  |           |
| <u>CLAY</u>                    |              | <u>3</u>  | <u>10</u> |           |
| <u>CLAY w/ CAULCITE LENSES</u> |              | <u>10</u> | <u>21</u> |           |
| <u>CLAY</u>                    |              | <u>21</u> | <u>30</u> |           |

8. WELL CONSTRUCTION  
 Depth Drilled 30 Feet Depth Cased 30 Feet

HOLE DIAMETER (BIT SIZE)  
 From 10 Inches To 30 Feet  
 From 0 Feet To 30 Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| <u>4.5</u>         | <u>PVC</u>          | <u>SC40</u>             | <u>0</u>    | <u>15</u> |

Perforations:  
 Type perforation SLOTTED SCREEN  
 Size perforation 0.20  
 From 15 feet to 30 feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 12  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout

Gravel Packed:  Yes  No  
 From 14 feet to 30 feet

RECEIVED

JUN 29 1993

Div. of Water Resources  
 Branch Office - Las Vegas, NV

Date started 1-25 19 93  
 Date completed 1-25 19 93

7. WELL TEST DATA

| TEST METHOD: | TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift |                               |              |
|--------------|--|-------------------------------|--------------|
|              | G.P.M.   | Draw Down (Feet Below Static) | Time (Hours) |
|              |  |                               |              |

9. WATER LEVEL  
 Static water level 21 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name WEBER ENVIRONMENTAL Contractor  
 Address 4301 S. VALLEY VIEW RD #21 Contractor  
LAS VEGAS NV 89103 **I**

Nevada contractor's license number issued by the State Contractor's Board \_\_\_\_\_  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller M-1487

Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 6-11-93