

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 15262

1. OWNER Lyon County Pda Facility ADDRESS AT WELL LOCATION Same
 MAILING ADDRESS Yerington NV
 2. LOCATION NW 1/4 NW 1/4 Sec. 4 T. 19 S. R. 20 E. Lyon County
 PERMIT NO. MO 68 B Issued by Water Resources Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other Other

6. LITHOLOGIC LOG 1/25 MA 1P

| Material | Water Strata | From | To | Thick-ness |
|---------------------------|--------------|------------|------------|------------|
| <u>Black Sandy Gravel</u> | <u>No</u> | <u>0</u> | <u>1</u> | <u>1</u> |
| <u>Sand</u> | <u>No</u> | <u>1</u> | <u>7.5</u> | <u>25</u> |
| <u>Sandy Silt</u> | <u>No</u> | <u>7.5</u> | <u>4.5</u> | <u>10</u> |
| <u>Sand</u> | <u>No</u> | <u>4.5</u> | <u>5.5</u> | <u>10</u> |
| <u>Sandy Silt</u> | <u>No</u> | <u>5.5</u> | <u>13</u> | <u>7.5</u> |
| <u>Coarsely Sand</u> | <u>Yes</u> | <u>13</u> | <u>20</u> | <u>17</u> |

8. WELL CONSTRUCTION
 Depth Drilled 30 Feet Depth Cased 30 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 Inches To 0 Feet 30 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| <u>4</u> | <u>PVC</u> | <u>Sch. 40</u> | <u>0</u> | <u>30</u> |

Perforations:
 Type perforation Factory slot
 Size perforation 1/20 Inches
 From _____ feet to _____ feet
 From 10 feet to 20 feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 8 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 8 feet to 30 feet

9. WATER LEVEL
 Static water level 12.8 feet below land surface
 Artesian flow N/A G.P.M. N/A P.S.I.
 Water temperature Cold °F Quality N/A

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Andrew Dillin Contractor
 Address 1635 Bedford RD, Reno NV, 89509
 Nevada contractor's license number issued by the State Contractor's Board 34525
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1028
 Signed Andrew Dillin
 By driller performing actual drilling on site or contractor
 Date 5/19/93

Date started 3/5, 1993
 Date completed 3/5, 1993

7. WELL TEST DATA

| TEST METHOD: | G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|---|--------|-------------------------------|--------------|
| <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift | | | |
| | | <u>N/A</u> | |