



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 18237

1. OWNER Glenn Peters ADDRESS AT WELL LOCATION 3550 Burk Drive Smith, NV
 MAILING ADDRESS P.O. Box 246 Wellington, NV 89444

2. LOCATION SW 1/4 SW 1/4 Sec. 13 T. 12 N/S R. 23 E. Lyon County
 PERMIT NO. 13344 Issued by Water Resources Parcel No. na Subdivision Name na

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Blow sand		0	2	2
Brown clay		2	5	3
Sand		5	7	2
Brown clay		7	10	3
Sand		10	11	1
Blue clay		11	31	20
Sand w/some silt		31	160	129
Sand w/s clay stringers		160	200	40
ABANDON EXISTING WELL				
Positioned drill rig.				
Installed tremie to bottom of well. Pumped neat cement from 110' to surface.				

93 MAY -4 AIO 23 RECEIVED STATE ENGINEERS OFFICE

8. WELL CONSTRUCTION
 Depth Drilled _____ Feet Depth Cased _____ Feet

HOLE DIAMETER (BIT SIZE)
 From _____ To _____
16 1/2 Inches _____ Feet 200 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	16.71	.188	0	100

Perforations:
 Type perforation Double row mill slot
 Size perforation 3/2 X 1/8
 From 100 feet to 200 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50' Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 50 feet to 200 feet

9. WATER LEVEL
 Static water level _____ feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature cold °F Quality good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Humboldt Drilling & Pump Co., Inc. Contractor
 Address P.O. Box 590 Contractor
Winnemucca, NV 89446

Date started April 5 1993
 Date completed April 8 1993

7. WELL TEST DATA

TEST METHOD:	TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift		
	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
	200		6

Nevada contractor's license number issued by the State Contractor's Board 015234
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1448
 Signed C. C. Apple
 By driller performing actual drilling on site or contractor
 Date 4-30-93