



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. **10674**

1. OWNER L. Hamilton ADDRESS AT WELL LOCATION Katherine/Sean
 MAILING ADDRESS _____

2. LOCATION SE 1/4 SW 1/4 Sec. 16 T. 19-S N/S R. 53 E. Nye County _____
 PERMIT NO. _____ Country Place II Unit 2 BLK 26 L
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Surface		0	4	4
Brown sandy loam		4	35	31
Brown sandy loam/gravel		35	87	52
Brown clay	X	87	110	23
Brown clay/gravel	X	110	200	90

8. WELL CONSTRUCTION
 Depth Drilled 200 Feet Depth Cased 200 Feet
 HOLE DIAMETER (BIT SIZE)
 From _____ To _____
12 Inches 0 Feet 200 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8	16.94	.188	0	200

Perforations:
 Type perforation Torch Cut
 Size perforation 1/4 in. width 8 in. long
 From 160 feet to 200 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 200 feet

9. WATER LEVEL
 Static water level 86 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Jim Pike Well Drilling Contractor
 Address P.O. Box 56 Contractor
Pahrump, Nevada 89041
 Nevada contractor's license number issued by the State Contractor's Board 17563
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1324
 Signed Jim Pike
 By driller performing actual drilling on site or contractor
 Date Sept. 30, 1992



RECEIVED
 OCT 06 1992

Div. of Water Resources
 Branch Office - Las Vegas, NV
 Date started Sept. 24, 1992
 Date completed Sept. 24, 1992

7. WELL TEST DATA

TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input checked="" type="checkbox"/> Air Lift			
G.P.M.	Draw Down (Feet Below Static)	Time (Hours)	
<u>20</u>	<u>4</u>	<u>1/2</u>	