



PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 12034

1. OWNER Hal Amig ADDRESS AT WELL LOCATION Wilson St  
 MAILING ADDRESS \_\_\_\_\_

2. LOCATION NE 1/4 SW 1/4 Sec 17 T 20S N/S R 53 E Nye County  
 PERMIT NO. 36-291-03 Parcel No. Cal Uegas Rancho Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Clay		0	7	7
caliche		7	9	2
Clay		9	18	9
caliche		18	20	2
Clay		20	36	16
caliche		36	39	3
Clay		39	63	14
caliche	WB	53	56	3
Clay		56	68	12
caliche	WB	68	70	2
Clay		70	94	24
caliche	WB	94	96	2
Clay		96	107	11
caliche	WB	107	104	2
Clay		109	119	10
caliche	WB	119	122	3
Clay		122	134	12
caliche	WB	134	136	2
Clay		136	140	4

8. WELL CONSTRUCTION  
 Depth Drilled 140 Feet Depth Cased 140 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 12 1/4 Inches To 0 Feet 148 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>8 3/8</u>	<u>16.44</u>	<u>.188</u>	<u>0</u>	<u>140</u>

Perforations:  
 Type perforation Factory Saw cut  
 Size perforation 1/8 x 3  
 From 100 feet to 120 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 50 feet to 140 feet

RECEIVED

JUL 13 1993

Div. of Water Resources  
 Branch Office - Las Vegas, NV

Date started 6-28, 1993  
 Date completed 7-2, 1993

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

9. WATER LEVEL  
 Static water level 48 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Great Basin Drilling Contractor  
 Address NE 278 Box 80358 Contractor  
Fahrung NO 89041  
 Nevada contractor's license number issued by the State Contractor's Board 30880  
 Nevada driller's license number issued by the Division of Water Resources, then-site driller 1692  
 Signed Thomas Dan  
 By driller performing actual drilling on site or contractor  
 Date 7-6-93