

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

Log No. 41985
 Permit No. _____
 Basin _____
 NOTICE OF INTENT NO. 10506

1. OWNER Duane Frehner ADDRESS AT WELL LOCATION N/A
 MAILING ADDRESS _____
 2. LOCATION SW 1/4 NE 1/4 Sec. 24 T.19 N/S R. 60 E. Clark County _____
 PERMIT NO. _____ Issued by Water Resources _____ Parcel No. _____ Subdivision Name _____

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC
 Air Other _____

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Popcorn Caliche		0	12	
Caliche		12	15	
Popcorn Caliche		15	60	
Caliche		60	130	
Clay & Sand		130	150	
Sandy Clay & Water	xx	150	170	
Clay		170	280	
Caliche & Water	xx	280	290	
Clay		290	310	
Caliche & Water	xx	310	355	
Clay		355	400	
Caliche		400	470	
Caliche & Water	xx	470	485	
Clay		485	504	

8. WELL CONSTRUCTION
 Depth Drilled 504 Feet Depth Cased 504 Feet
 HOLE DIAMETER (BIT SIZE)
 12 1/4" From 0 To 504
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
8 5/8"	16.94	.188	+1	504

Perforations:
 Type perforation Factory
 Size perforation 3/16 x 8 row
 From 464 feet to 484 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
 Depth of Seal _____
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 220 feet to 504 feet

RECEIVED
 OCT 14 1992
 Div. of Water Resources
 Branch Office - Las Vegas, NV

9. WATER LEVEL
 Static water level 1.20 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

Date started 9-9-92, 19_____
 Date completed 9-18-92, 19_____

7. WELL TEST DATA

TEST METHOD: <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift		
G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Vernon H. Dimick Contractor
 Address 3035 S. Torrey Pines Contractor
Las Vegas 89102
 Nevada contractor's license number 10062
 issued by the State Contractor's Board
 Nevada driller's license number issued by the 552
 Division of Water Resources, the on-site driller
 Signed V. H. Dimick
 By driller performing actual drilling on site or contractor
 Date 10/13/92