

Log No. 42166  
 Permit No. \_\_\_\_\_  
 Basin. 101

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 18117

1. OWNER N D E P ADDRESS AT WELL LOCATION \_\_\_\_\_  
 MAILING ADDRESS 173 West Nye Lane Carson City NV 894 Main Street Fallon NV 89406  
 2. LOCATION NW 1/4 SW 1/4 Sec 31 T 18 N R 28 E Churchill County  
 PERMIT NO. MD 639 Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other Auger

6. LITHOLOGIC LOG B-12 MW-6

Material	Water Strata	From	To	Thick-ness
<u>Concrete</u>	<u>No</u>	<u>0</u>	<u>1.5</u>	<u>1.5</u>
<u>Black clayey sand</u>	<u>No</u>	<u>1.5</u>	<u>5.0</u>	<u>4.5</u>
<u>Bra. Sand</u>	<u>No</u>	<u>5.0</u>	<u>5.5</u>	<u>.5</u>
<u>Bra. Clayey Sand</u>	<u>No</u>	<u>5.5</u>	<u>8.0</u>	<u>2.5</u>
<u>Bra Sand</u>	<u>Yes</u>	<u>8.0</u>	<u>12.0</u>	<u>4.0</u>
<u>Bra. Clayey Sand</u>	<u>Yes</u>	<u>12.0</u>	<u>20.0</u>	<u>8.0</u>

8. WELL CONSTRUCTION  
 Depth Drilled 21.5 Feet Depth Cased 21.5 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 8 Inches To 0 Feet 21.5 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>2</u>	<u>PVC</u>	<u>Sh. 40</u>	<u>0</u>	<u>21.5</u>

Perforations:  
 Type perforation Factory Slot  
 Size perforation .010 Inches  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From 5 feet to 21.5 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 4  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout  
 Gravel Packed:  Yes  No  
 From 4 feet to 21.5 feet

9. WATER LEVEL  
 Static water level 10.5 feet below land surface  
 Artesian flow N/A G.P.M. N/A P.S.I.  
 Water temperature 60 °F Quality N/A

Date started 3 12 1973  
 Date completed 3 12 1973

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name Andrew Dilling Contractor  
 Address 1635 Belford Rd Reno NV 87509 Contractor  
 Nevada contractor's license number issued by the State Contractor's Board 34525  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1028  
 Signed [Signature]  
 By driller performing actual drilling on site of contractor  
 Date 5/19/73