

STATE OF NEVADA  
 DIVISION OF WATER RESOURCES  
**WELL DRILLER'S REPORT**

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

OFFICE USE ONLY  
 Log No. 42340  
 Permit No. \_\_\_\_\_  
 Basin 162

PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

NOTICE OF INTENT NO. 12224

1. OWNER JACK FLETCHER ADDRESS AT WELL LOCATION LOT 12 IRENE ST PAHRUMP NV  
 MAILING ADDRESS \_\_\_\_\_

2. LOCATION NW 1/4 NE 1/4 Sec 8 T20S N/S R. 53 E. NYE County \_\_\_\_\_  
 PERMIT NO. 35-151-10 UNIT C CALVEGAS

Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_

4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock

5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
CLAY		0	6	6
CALICHIE		6	8	2
CLAY		8	14	6
CALICHIE		14	17	3
CLAY		17	55	38
CALICHIE		55	59	4
CLAY		59	63	4
CALICHIE	WB	63	65	2
CLAY		65	69	4
CALICHIE	WB	69	72	3
CLAY		72	81	9
CALICHIE	WB	81	83	2
CLAY		83	90	7
CALICHIE	WB	90	92	2
CLAY		92	100	8
CALICHIE	WB	100	103	3
CLAY		103	116	13
CALICHIE	WB	116	118	2
CLAY		118	127	9
CALICHIE	WB	127	129	2
CLAY		129	132	3
CALICHIE	WB	132	134	2
CLAY		134	138	4
CALICHIE	WB	138	140	2
		140		140

8. WELL CONSTRUCTION  
 Depth Drilled 140 Feet Depth Cased 140 Feet

HOLE DIAMETER (BIT SIZE)  
 From \_\_\_\_\_ To \_\_\_\_\_  
12.25 Inches 0 Feet 140 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
85\8	16.9	.188	0	140

Perforations:  
 Type perforation FACTORY SAW CUT  
 Size perforation 1\8 X 3  
 From 100 feet to 120 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Depth of Seal 50  Neat Cement  
 Placement Method:  Pumped  Cement Grout  
 Poured  Concrete Grout

Gravel Packed:  Yes  No  
 From 50 feet to 140 feet

9. WATER LEVEL  
 Static water level 48 feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

Date started 8-17-93 19\_\_\_\_  
 Date completed 8-20-93 19\_\_\_\_

7. WELL TEST DATA

TEST METHOD:  Bailer  Pump  Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

RECEIVED  
 SEP 13 1993  
 Div. of Water Resources  
 Branch Office - Las Vegas, NV

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name GREAT BASIN DRILLING CO INC Contractor  
 Address HCR 78 BOX 80358 Contractor  
PAHRUMP NV 89041

Nevada contractor's license number 30880 issued by the State Contractor's Board.  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1642

Signed Thomas Da...  
 By driller performing actual drilling on site or contractor  
 Date 8-23-93