

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT
 Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 22594

1. OWNER Dividend Construction ADDRESS AT WELL LOCATION 1014 Rosewood Drive
 MAILING ADDRESS P.O. Box 1915 Fallon, NV 89406
 2. LOCATION SW 1/4 SE 1/4 Sec 28 T 19 N R 28 E Churchill County
 PERMIT NO. 08-691-95 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition Deepen
 Abandon Other

4. PROPOSED USE
 Domestic Irrigation Test Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Brown Sand Clay		0	10	10
Coarse Brown Sand		10	12	2
Brown Clay		12	21	9
Brown Sand		21	30	9
Brown Clay		30	32	2
Brown Sand		32	49	17
Fine Green Sand		49	52	3
Grayish Coarse Sand		52	69	17
Brown Coarse Sand	X	69	75	6

8. WELL CONSTRUCTION
 Depth Drilled 75 Feet Depth Cased 75 Feet

HOLE DIAMETER (BIT SIZE)
 From 10 Inches To 0 Feet 75 Feet
 Inches Feet Feet
 Inches Feet Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	12.92	.188	0	70

Perforations:
 Type perforation Steel Well Screen
 Size perforation .035
 From 70 feet to 75 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 50 feet to 70 feet

9. WATER LEVEL
 Static water level 11'1" feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature cool °F Quality unknown

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Parsons Drilling, Inc. Contractor
 Address P.O. Box 1265 Contractor
Fallon, NV 89407-1265
 Nevada contractor's license number issued by the State Contractor's Board 29064
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1753
 Signed [Signature] By driller performing actual drilling on site or contractor
 Date 9-20-93

Date started September 18, 19 93
 Date completed September 18, 19 93

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)

'93 SEP 28 AM 035
 STATE ENGINEERS OFFICE