

OFFICE USE ONLY
 Log No. 42762
 Permit No. _____
 Basin. 8-102

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 23409

1. OWNER Harold Dowell ADDRESS AT WELL LOCATION 2995 Hope Street, Silver Springs NV 89429
 MAILING ADDRESS 2995 Hope St, Silver Springs NV 89429
 2. LOCATION NW 1/4 SW 1/4 Sec 5 T 17 N/S R 25 E Lyon County
 PERMIT NO. NA Parcel No. 17-114-07 Subdivision Name LAKE VIEW

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other _____
 4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RYC
 Air Other Mod

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thickness
Clay		0	7	7'
Soil, Sand		7	21	14'
Gravel		21	48	27'
Clay	76	48	76	28'
Coarse Sand/Gravel	99	76	99	23'

8. WELL CONSTRUCTION
 Depth Drilled 1 Feet Depth Cased 99 Feet
 HOLE DIAMETER (BIT SIZE)
 From 10 5/8 Inches To 9 3/4 Feet
 _____ Inches _____ Feet
 _____ Inches _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>10 5/8</u>	<u>13</u>	<u>1.88</u>	<u>1</u>	<u>100</u>

Perforations:
 Type perforation Mill Perf
 Size perforation 1/8 x 6 spw 8 1/2"
 From 45 feet to 99 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Neat Cement
 Cement Grout
 Concrete Grout
 Depth of Seal _____
 Placement Method: Pumped Poured
 Gravel Packed: Yes No
 From 50 feet to 99' feet

9. WATER LEVEL
 Static water level _____ feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature C °F Quality Good

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name Perch Drilling Contractor
 Address PO-599 Contractor
SS, NV, 89429
 Nevada contractor's license number issued by the State Contractor's Board 0031841
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1876
 Signed Perch
 By driller performing actual drilling on site or contractor
 Date 8/27/93

7. WELL TEST DATA

TEST METHOD: Bailer Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<u>105</u>	<u>—</u>	<u>1 hr</u>

Date started 8/26/93 19____
 Date completed 8/27/93 19____

'93 SEP 29 AM 107
 STATE ENGINEERS OFFICE