


Log No. 43008  
 Permit No. \_\_\_\_\_  
 Basin 212



PRINT OR TYPE ONLY  
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 11662

1. OWNER STEPHANIE MYERS ADDRESS AT WELL LOCATION Mt. CHARSTON - LEE CANYON  
 MAILING ADDRESS \_\_\_\_\_  
 2. LOCATION SW 1/4 SE 1/4 Sec 35 T 18 N/S R 56 E CLARK County  
 PERMIT NO. \_\_\_\_\_ Issued by Water Resources Parcel No. \_\_\_\_\_ Subdivision Name \_\_\_\_\_

3. WORK PERFORMED  
 New Well  Replace  Recondition  
 Deepen  Abandon  Other \_\_\_\_\_  
 4. PROPOSED USE  
 Domestic  Irrigation  Test  
 Municipal/Industrial  Monitor  Stock  
 5. WELL TYPE  
 Cable  Rotary  RVC  
 Air  Other \_\_\_\_\_

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
<u>DIRT, ROCKS &amp; GRAVEL</u>		<u>0</u>	<u>15</u>	<u>15</u>
<u>ANTI HYDRITE</u>		<u>15</u>	<u>50</u>	<u>35</u>
<u>LIMESTONE</u>		<u>50</u>	<u>160</u>	<u>110</u>
<u>GREY DOLEMITE</u>		<u>160</u>	<u>210</u>	<u>50</u>
<u>LIMESTONE</u>		<u>210</u>	<u>350</u>	<u>140</u>
<u>FRACTURED LIME STONE</u>	<u>X</u>	<u>350</u>	<u>460</u>	<u>110</u>

8. WELL CONSTRUCTION  
 Depth Drilled 460 Feet Depth Cased 460 Feet  
 HOLE DIAMETER (BIT SIZE)  
 From 9 7/8 Inches To 0 Feet 460 Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet  
 \_\_\_\_\_ Inches \_\_\_\_\_ Feet \_\_\_\_\_ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
<u>6 5/8</u>	<u>17.92</u>	<u>1.88</u>	<u>+1</u>	<u>460</u>

Perforations:  
 Type perforation FACTORY SAW  
 Size perforation 1/8 x 3/16  
 From 430 feet to 460 feet  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

Surface Seal:  Yes  No Seal Type:  
 Neat Cement  
 Cement Grout  
 Concrete Grout  
 Depth of Seal 60  
 Placement Method:  Pumped  Poured  
 Gravel Packed:  Yes  No  
 From \_\_\_\_\_ feet to \_\_\_\_\_ feet

RECEIVED

SEP 30 1993

Div. of Water Resources  
 Branch Office - Las Vegas, NV

Date started 9-14 1993  
 Date completed 9-18 1993

7. WELL TEST DATA

TEST METHOD:	G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
<input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift			

9. WATER LEVEL  
 Static water level \_\_\_\_\_ feet below land surface  
 Artesian flow \_\_\_\_\_ G.P.M. \_\_\_\_\_ P.S.I.  
 Water temperature \_\_\_\_\_ °F Quality \_\_\_\_\_

10. DRILLER'S CERTIFICATION  
 This well was drilled under my supervision and the report is true to the best of my knowledge.  
 Name DESERT DRILLING Contractor  
 Address 6475 GARY AVE Contractor  
LAS VEGAS, NV. 89139  
 Nevada contractor's license number issued by the State Contractor's Board 38774  
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1594  
 Signed [Signature]  
 By driller performing actual drilling on site or contractor  
 Date 9-24-93

