



PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 25383

1. OWNER J. Burdick' ADDRESS AT WELL LOCATION North side of
P.O. Box 5612 27th between Crow & Mohican
Elko, NV 89802

2. LOCATION NE 1/4 NE 1/4 Sec. 19 T 35 R 56 E Elko County
 PERMIT NO. 36-008-06 Meadow Valley Ranchos Unit 4
 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition
 Deepen Abandon Other.....

4. PROPOSED USE
 Domestic Irrigation Test
 Municipal/Industrial Monitor Stock

5. WELL TYPE
 Cable Rotary RVC
 Air Other.....

6. LITHOLOGIC LOG

Material	Water Strata	From	To	Thick-ness
Top Soil		0	11	11
Sandy Gravel		11	16	5
Brown Clay		16	33	17
Brown Siltstone		33	120	87
Sand & Gravel	X	120	128	8
Brown Siltstone & some pea gravel		128	240	152

8. WELL CONSTRUCTION
 Depth Drilled 240 Feet Depth Cased 240 Feet

HOLE DIAMETER (BIT SIZE)
 From To
10 5/8 Inches 0 Feet 240 Feet
 _____ Inches _____ Feet _____ Feet
 _____ Inches _____ Feet _____ Feet

CASING SCHEDULE

Size O.D. (Inches)	Weight/Ft. (Pounds)	Wall Thickness (Inches)	From (Feet)	To (Feet)
6 5/8	13	.188	+1 1/2	240

Perforations:
 Type perforation Millslot
 Size perforation 3/16 X 3
 From 220 feet to 240 feet
 From _____ feet to _____ feet

Surface Seal: Yes No Seal Type:
 Depth of Seal 60' Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout

Gravel Packed: Yes No
 From 60 feet to 240 feet

9. WATER LEVEL
 Static water level 75 feet below land surface
 Artesian flow _____ G.P.M. _____ P.S.I.
 Water temperature _____ °F Quality _____

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.

Name Hackworth Drilling, Inc. Contractor
 Address P.O. Box 850 Contractor
Elko, NV 89803

Nevada contractor's license number issued by the State Contractor's Board 020582
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1689
 Signed Dani Weiser
 By driller performing actual drilling on site or contractor
 Date 11-23-1993

Date started 11-16, 1993
 Date completed 11-17, 1993

7. WELL TEST DATA

TEST METHOD: Bailer Pump Air Lift

G.P.M.	Draw Down (Feet Below Static)	Time (Hours)
20		4

93 NOV 29 P1:53
 RECEIVED
 STATE ENGINEERS OFFICE