

Log No.
 Permit No.
 Basin.

PRINT OR TYPE ONLY
 DO NOT WRITE ON BACK

WELL DRILLER'S REPORT

Please complete this form in its entirety in accordance with NRS 534.170 and NAC 534.340

NOTICE OF INTENT NO. 12258

1. OWNER LYLE LOFTIS ADDRESS AT WELL LOCATION VICKIE ANN PAHRUMP NV
 MAILING ADDRESS PAHRUMP NV
 2. LOCATION NW 1/4 SW 1/4 Sec 1 T. 21S N/S R. 53 E. NYE County
 PERMIT NO. 44-011-20 Issued by Water Resources Parcel No. Subdivision Name

3. WORK PERFORMED
 New Well Replace Recondition Deepen Abandon Other.....
 4. PROPOSED USE
 Domestic Irrigation Test Municipal/Industrial Monitor Stock
 5. WELL TYPE
 Cable Rotary RVC Air Other.....

6. LITHOLOGIC LOG

| Material | Water Strata | From | To | Thick-ness |
|----------|--------------|------|-----|------------|
| CLAY | | 0 | 6 | 6 |
| CALICHIE | | 6 | 11 | 5 |
| CLAY | | 11 | 26 | 15 |
| CALICHIE | | 26 | 28 | 2 |
| CLAY | | 28 | 41 | 13 |
| CALICHIE | | 41 | 45 | 4 |
| CLAY | | 45 | 51 | 6 |
| CALICHIE | WB | 51 | 55 | 4 |
| CLAY | | 55 | 68 | 13 |
| CALICHIE | WB | 68 | 72 | 4 |
| CLAY | | 72 | 89 | 17 |
| CALICHIE | WB | 89 | 94 | 5 |
| CLAY | | 94 | 111 | 17 |
| CALICHIE | WB | 111 | 114 | 3 |
| CLAY | | 114 | 121 | 7 |
| CALICHIE | WB | 121 | 128 | 7 |
| CLAY | | 128 | 135 | 7 |
| CALICHIE | WB | 135 | 140 | 5 |
| | | 140 | | 140 |

8. WELL CONSTRUCTION
 Depth Drilled 140 Feet Depth Cased 140 Feet
 HOLE DIAMETER (BIT SIZE)
 From 12.25 Inches To 0 Feet 140 Feet
 ..Inches ..Feet ..Feet
 ..Inches ..Feet ..Feet
 CASING SCHEDULE

| Size O.D. (Inches) | Weight/Ft. (Pounds) | Wall Thickness (Inches) | From (Feet) | To (Feet) |
|--------------------|---------------------|-------------------------|-------------|-----------|
| 85/8 | 16.9 | .188 | 0 | 140 |

 Perforations:
 Type perforation FACTORY SAW CUT
 Size perforation 1.75 x 3.11
 From 100 feet to 120 feet
 From .. feet to .. feet
 From .. feet to .. feet
 From .. feet to .. feet
 Surface Seal: Yes No Seal Type:
 Depth of Seal 50 Neat Cement
 Placement Method: Pumped Cement Grout
 Poured Concrete Grout
 Gravel Packed: Yes No
 From 50 feet to 140 feet
 9. WATER LEVEL
 Static water level 5.1 feet below land surface
 Artesian flow .. G.P.M. .. P.S.I.
 Water temperature .. °F Quality ..

Date started 10-4-93 19.....
 Date completed 10-8-93 19.....

7. WELL TEST DATA

| TEST METHOD: | G.P.M. | Draw Down (Feet Below Static) | Time (Hours) |
|---|--------|-------------------------------|--------------|
| <input type="checkbox"/> Bailer <input type="checkbox"/> Pump <input type="checkbox"/> Air Lift | | | |
| RECEIVED | | | |
| NOV 12 1993 | | | |
| Div. of Water Resources Branch Office - Las Vegas, NV | | | |

10. DRILLER'S CERTIFICATION
 This well was drilled under my supervision and the report is true to the best of my knowledge.
 Name GREAT BASIN DRILLING CO., INC. Contractor
 Address HCR 78 BOX 80358 PAHRUMP NV 89041 Contractor
 Nevada contractor's license number 30880 issued by the State Contractor's Board
 Nevada driller's license number issued by the Division of Water Resources, the on-site driller 1642
 Signed [Signature] By driller performing actual drilling on site or contractor
 Date 10-23-93